



NEXtera™ Energy Resources Ashtabula Wind III

NEXtera Energy Plan of the Day (POD)



Date: Monday, 10-18-10
High: 59
Precipitation Chances: 0 %

COD: 12-15-10
Low: 33

Days to COD: 59
Winds: W @ 11 mph
Weather Forecast: Mostly Sunny

NEXtera™ Energy Resources Otter Tail Blattner Energy GE

Safety/Environmental:

- Stay focused on the task at hand
- Be aware of harvest traffic & dusty roads

Civil/Erection:

- Erect base at 245
- Erect mid at 245
- Assemble rotor at 245 & 248
- Erect top, nacelle & rotor – walk to 250

Foundations:

- Backfill at 274-275
- Build crane pad at 278-279

Collection:

- Trench and install 4/0 at 281-283
- Trench and install 1250 at JB 101 West
- Cable splicing at SP1101.5 & SP1201
- Low voltage cable termination at 255-256 & 258

Electrical:

- Install box pads at 276-278

Substation:


- Installing substation steel

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	40	40	0
Grounding XFR	3	3	0
4/0 Cable	251,642	217,791	33,851
500 KCM	42,438	43,563	-1,125
1000 KCM	265,584	234,933	30,651
1250 KCMIL	85,586	90,696	-5,110
12 Fiber SM FOC	211,602	228,504	-16,902
XFR Box Pads	40	40	0
Controllers	39	39	0
Bases	39	39	0
Mids	39	39	0
Tops	39	39	0
Nacelles	39	39	0
Hubs	39	39	0
Blade Sets	39	39	0

Negative Number Indicates Overage of Cable

General Construction Status			
	Complete	Total	% Complete
Roads Subgraded	44,274	44,274	100.0%
Roads Complete	44,274	44,274	100.0%
Silt Fence Installed	19,851	55,716	35.6%
Foundations Excavated	39	39	100.0%
Foundations Poured	39	39	100.0%
Foundations Backfilled	33	39	84.6%
Crane Pads Completed	28	39	71.8%
Tower Base Sections Erected	3	39	7.7%
Tower Mid Sections Erected	3	39	7.7%
Tower Top Sections Erected	0	39	0.0%
Nacelles Installed	0	39	0.0%
Rotors Installed	0	39	0.0%
Tower Wiring Complete	0	39	0.0%
Mechanically Complete	0	80	0.0%
Mechanically Complete	0	39	0.0%
Pre-Commissioned	0	39	0.0%
Final Commissioned	0	39	0.0%
4/0 Cable Trenched	150,189	251,642	59.7%
500 Cable Trenched	4,062	42,438	9.6%
1000 Cable Trenched	236,514	265,584	89.1%
1250 Cable Trenched	26,910	85,568	31.4%
Fiber Optic 12 Fiber SM	126,644	211,602	59.9%
Transformers Set	24	39	61.5%

(as of COB yesterday)




71 PU-10-147 Filed: 10/18/2010 Pages: 3
Ashtabula Wind III Plan of the Day Reports Oct.
15, 16, 18, 2010

Ashtabula Wind III, LLC



NEXTera™ Energy Resources Ashtabula Wind III



NEXTera Energy Plan of the Day (POD)

Date: Saturday, 10-16-10
High: 59
Precipitation Chances: 0 %

COD: 12-15-10
Low: 31

Days to COD: 61
Winds: NW @ 16 mph
Weather Forecast: Sunny

NEXTera™ Energy Resources Otter Tail Blattner Energy GE

Safety/Environmental:

- Stay focused on the task at hand
- Be aware of harvest traffic & dusty roads

Civil/Erection:

- Erect base at 245
- Erect mid at 245
- Assemble rotor at 245 & 248

Foundations:

- Cable splicing at SP1101 & SP1201
- Low voltage cable termination at 254-255

Electrical:

- Grounding grid complete
- Install box pads at 277-278

Substation:

- Installing substation steel

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	40	40	0
Grounding XFR	3	3	0
4/0 Cable	251,642	217,791	33,851
500 KCM	42,438	43,563	-1,125
1000 KCM	265,584	234,933	30,651
1250 KCMIL	85,586	90,696	-5,110
12 Fiber SM FOC	211,602	228,504	-16,902
XFR Box Pads	40	40	0
Controllers	39	39	0
Bases	39	39	0
Mids	39	39	0
Tops	39	39	0
Nacelles	39	39	0
Hubs	39	39	0
Blade Sets	39	39	0

Negative Number Indicates Overage of Cable

General Construction Status


	Complete	Total	% Complete
Roads Subgraded	44,274	44,274	100.0%
Roads Complete	44,274	44,274	100.0%
Silt Fence Installed	19,851	55,716	35.6%
Foundations Excavated	39	39	100.0%
Foundations Poured	39	39	100.0%
Foundations Backfilled	33	39	84.6%
Crane Pads Completed	28	39	71.8%
Tower Base Sections Erected	3	39	7.7%
Tower Mid Sections Erected	3	39	7.7%
Tower Top Sections Erected	0	39	0.0%
Nacelles Installed	0	39	0.0%
Rotors Installed	0	39	0.0%
Tower Wiring Complete	0	39	0.0%
Mechanically Complete	0	80	0.0%
Mechanically Complete	0	39	0.0%
Pre-Commissioned	0	39	0.0%
Final Commissioned	0	39	0.0%
4/0 Cable Trenched	150,189	251,642	59.7%
500 Cable Trenched	4,062	42,438	9.6%
1000 Cable Trenched	236,514	265,584	89.1%
1250 Cable Trenched	26,910	85,568	31.4%
Fiber Optic 12 Fiber SM	126,644	211,602	59.9%
Transformers Set	24	39	61.5%

(as of COB yesterday)





NEXtera™ Energy Resources Ashtabula Wind III



NEXtera Energy

Plan of the Day (POD)

Date: Friday, 10-15-10
High: 67
Precipitation Chances: 5 %

COD: 12-15-10
Low: 38

Days to COD: 62
Winds: S @ 15 mph
Weather Forecast: Sunny

NEXtera™ Energy Resources Otter Tail Blattner Energy GE

Safety/Environmental:

- Stay focused on the task at hand
- Be aware of harvest traffic & dusty roads

Civil/Erection:

- Gravel at Radius on 269 & 277
- Erect base at 248
- Erect mid at 248
- Assemble rotor at 248

Foundations:

- Pour pedestal at Complete
- Backfill at 275 & 277

Collection:

- Trench and install 4/0 north of bore 38
- Trench and install 1250 west of bore 31
- Cable splicing at SP1102, SP1113.5 & SP1202
- Boring 39
- Low voltage cable termination at 252-255

Electrical:

- Grounding grid complete
- Install box pads at 280-283

Substation:

- Installing substation steel

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	40	40	0
Grounding XFR	3	3	0
4/0 Cable	251,642	217,791	33,851
500 KCM	42,438	43,563	-1,125
1000 KCM	265,584	234,933	30,651
1250 KCMIL	85,586	90,696	-5,110
12 Fiber SM FOC	211,602	228,504	-16,902
XFR Box Pads	40	40	0
Controllers	39	39	0
Bases	39	39	0
Mids	39	39	0
Tops	39	39	0
Nacelles	39	39	0
Hubs	39	39	0
Blade Sets	39	39	0

Negative Number Indicates Overage of Cable

General Construction Status

	Complete	Total	% Complete
Roads Subgraded	44,274	44,274	100.0%
Roads Complete	44,274	44,274	100.0%
Silt Fence Installed	19,851	55,716	35.6%
Foundations Excavated	39	39	100.0%
Foundations Poured	39	39	100.0%
Foundations Backfilled	31	39	79.5%
Crane Pads Completed	28	39	71.8%
Tower Base Sections Erected	2	39	5.1%
Tower Mid Sections Erected	2	39	5.1%
Tower Top Sections Erected	0	39	0.0%
Nacelles Installed	0	39	0.0%
Rotors Installed	0	39	0.0%
Tower Wiring Complete	0	39	0.0%
Mechanically Complete	0	80	0.0%
Mechanically Complete	0	39	0.0%
Pre-Commissioned	0	39	0.0%
Final Commissioned	0	39	0.0%
4/0 Cable Trenched	145,809	251,642	57.9%
500 Cable Trenched	4,062	42,438	9.6%
1000 Cable Trenched	236,514	265,584	89.1%
1250 Cable Trenched	21,696	85,568	25.4%
Fiber Optic 12 Fiber SM	126,644	211,602	59.9%
Transformers Set	24	39	61.5%

(as of COB yesterday)

