



**NEXTer Energy**  
**Plan of the Day (POD)**

Date: **Thursday, 10-21-10**  
 High: **61**  
 Precipitation Chances: **0 %**

COD: **12-15-10**  
 Low: **32**

Days to COD: **56**  
 Winds: **S @ 6 mph**  
 Weather Forecast: **Mostly Sunny**

**NEXTer<sup>TM</sup> Energy Resources    Otter Tail    Blattner Energy    GE**

**Safety/Environmental:**

- Make a pre-trip to look for power lines before moving cranes
- Dress appropriately for the weather

**Civil/Erection:**

- Erect base at 246
- Erect mid at 246
- Assemble rotor at 246
- Erect top at 248
- Erect nacelle & rotor at 248-249

**Foundations:**

- Backfill at 270
- Build crane pad at 272 & 276

**Collection:**

- Trench and install 4/0 from bore 36 to 280
- Trench and install 500 at 275 East
- Cable splicing at SP1202
- Cable termination LV at 248, 250 & 256 & HV at 245, 248, 255-256
- Boring at 37
- Fiber termination at 261-264 & 267

**Electrical:**

**Substation:**

- Installing substation steel



**73    PU-10-147    Filed: 10/21/2010    Pages: 1**  
**Ashtabula Wind III Plan of the Day Report Oct. 21, 2010**

Ashtabula Wind III, LLC

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	40	40	0
Grounding XFR	3	3	0
4/0 Cable	251,642	268,753	-17,111
500 KCM	42,438	46,661	-4,223
1000 KCM	265,584	234,933	30,651
1250 KCMIL	85,586	90,696	-5,110
12 Fiber SM FOC	211,602	228,504	-16,902
XFR Box Pads	40	40	0
Controllers	39	39	0
Bases	39	39	0
Mids	39	39	0
Tops	39	39	0
Nacelles	39	39	0
Hubs	39	39	0
Blade Sets	39	39	0

Negative Number Indicates Overage of Cable

**General Construction Status**

	Complete	Total	% Complete
Roads Subgraded	44,274	44,274	100.0%
Roads Complete	44,274	44,274	100.0%
Silt Fence Installed	19,851	55,716	35.6%
Foundations Excavated	39	39	100.0%
Foundations Poured	39	39	100.0%
Foundations Backfilled	37	39	94.9%
Crane Pads Completed	30	39	76.9%
Tower Base Sections Erected	4	39	10.3%
Tower Mid Sections Erected	4	39	10.3%
Tower Top Sections Erected	2	39	5.1%
Nacelles Installed	1	39	2.6%
Rotors Installed	1	39	2.6%
Tower Wiring Complete	0	39	0.0%
Mechanically Complete	0	80	0.0%
Mechanically Complete	0	39	0.0%
Pre-Commissioned	0	39	0.0%
Final Commissioned	0	39	0.0%
4/0 Cable Trenched	163,533	251,642	65.0%
500 Cable Trenched	10,092	42,438	23.8%
1000 Cable Trenched	236,514	265,584	89.1%
1250 Cable Trenched	38,382	85,568	44.9%
Fiber Optic 12 Fiber SM	126,644	211,602	59.9%
Transformers Set	24	39	61.5%

(as of COB yesterday)