



NEXTerTM Energy Resources Ashtabula Wind III



NEXTer Energy Plan of the Day (POD)

Date: Tuesday, 10-26-10
High: 47
Precipitation Chances: 100 %

COD: 12-15-10
Low: 26

Days to COD: 52
Winds: WNW @ 33 mph
Weather Forecast: Cloudy

NEXTerTM Energy Resources Otter Tail Blattner Energy GE

Safety/Environmental:

- Be aware of changing weather conditions
- Be cautious of strong winds

Civil/Erection:

- No work due to wind & rain

Foundations:

- No work due to rain

Collection:

- No work due to rain

Electrical:

- Tower wiring at 249
- Mechanical completion at 250

Substation:

- No work due to rain


RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	40	40	0
Grounding XFR	3	3	0
4/0 Cable	251,642	276,103	-24,461
500 KCM	42,438	46,661	-4,223
1000 KCM	265,584	256,746	8,838
1250 KCMIL	85,586	90,696	-5,110
12 Fiber SM FOC	211,602	228,504	-16,902
XFR Box Pads	40	40	0
Controllers	39	39	0
Bases	39	39	0
Mids	39	39	0
Tops	39	39	0
Nacelles	39	39	0
Hubs	39	39	0
Blade Sets	39	39	0

Negative Number Indicates Overage of Cable

General Construction Status

	Complete	Total	% Complete
Roads Subgraded	44,274	44,274	100.0%
Roads Complete	44,274	44,274	100.0%
Silt Fence Installed	19,851	55,716	35.6%
Foundations Excavated	39	39	100.0%
Foundations Poured	39	39	100.0%
Foundations Backfilled	39	39	100.0%
Crane Pads Completed	36	39	92.3%
Tower Base Sections Erected	7	39	17.9%
Tower Mid Sections Erected	7	39	17.9%
Tower Top Sections Erected	6	39	15.4%
Nacelles Installed	6	39	15.4%
Rotors Installed	6	39	15.4%
Tower Wiring Complete	1	39	2.6%
Mechanically Complete	0	80	0.0%
Mechanically Complete	0	39	0.0%
Pre-Commissioned	0	39	0.0%
Final Commissioned	0	39	0.0%
4/0 Cable Trenched	173,625	251,642	69.0%
500 Cable Trenched	29,652	42,438	69.9%
1000 Cable Trenched	236,514	265,584	89.1%
1250 Cable Trenched	47,880	85,568	56.0%
Fiber Optic 12 Fiber SM	126,644	211,602	59.9%
Transformers Set	26	39	66.7%

(as of COB yesterday)




75 PU-10-147 Filed: 10/26/2010 Pages: 3
Ashtabula Wind III Plan of the Day Reports Oct.
23, 25, & 26, 2010

Ashtabula Wind III, LLC



NEXtera™ Energy Resources Ashtabula Wind III



NEXtera Energy Plan of the Day (POD)

Date: Monday, 10-25-10
High: 56
Precipitation Chances: 100 %

COD: 12-15-10
Low: 33

Days to COD: 52
Winds: SW @ 16 mph
Weather Forecast: Foggy

NEXtera™ Energy Resources Otter Tail Blattner Energy GE

Safety/Environmental:

- Be aware of changing weather conditions
- Foggy conditions, don't follow to close and leave headlights on

Civil/Erection:

- Erect base & mid at 252-253
- Assemble rotor at 251-252
- Erect top, nacelle & rotor at mob to 251

Foundations:

- Raising grade level at 269-271
- Build crane pad at 274-275

Collection:

- Trench and install 4/0 at 272-273 & 278-280
- Boring at 28

Electrical:

- Tower wiring at 250
- Controller to DTA termination at 265-267
- TTR testing at F 12

Substation:

- Installing substation steel
- Welding bus
- Working on above grade conduit
- Installing insulators

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	40	40	0
Grounding XFR	3	3	0
4/0 Cable	251,642	276,103	-24,461
500 KCM	42,438	46,661	-4,223
1000 KCM	265,584	256,746	8,838
1250 KCMIL	85,586	90,696	-5,110
12 Fiber SM FOC	211,602	228,504	-16,902
XFR Box Pads	40	40	0
Controllers	39	39	0
Bases	39	39	0
Mids	39	39	0
Tops	39	39	0
Nacelles	39	39	0
Hubs	39	39	0
Blade Sets	39	39	0

Negative Number Indicates Overage of Cable

General Construction Status


	Complete	Total	% Complete
Roads Subgraded	44,274	44,274	100.0%
Roads Complete	44,274	44,274	100.0%
Silt Fence Installed	19,851	55,716	35.6%
Foundations Excavated	39	39	100.0%
Foundations Poured	39	39	100.0%
Foundations Backfilled	39	39	100.0%
Crane Pads Completed	34	39	87.2%
Tower Base Sections Erected	6	39	15.4%
Tower Mid Sections Erected	6	39	15.4%
Tower Top Sections Erected	6	39	15.4%
Nacelles Installed	6	39	15.4%
Rotors Installed	6	39	15.4%
Tower Wiring Complete	0	39	0.0%
Mechanically Complete	0	80	0.0%
Mechanically Complete	0	39	0.0%
Pre-Commissioned	0	39	0.0%
Final Commissioned	0	39	0.0%
4/0 Cable Trenched	163,533	251,642	65.0%
500 Cable Trenched	14,346	42,438	33.8%
1000 Cable Trenched	236,514	265,584	89.1%
1250 Cable Trenched	38,382	85,568	44.9%
Fiber Optic 12 Fiber SM	126,644	211,602	59.9%
Transformers Set	26	39	66.7%

(as of COB yesterday)





NEXTerTM Energy Resources Ashtabula Wind III



NEXTer Energy Plan of the Day (POD)

Date: Saturday, 10-23-10
High: 51
Precipitation Chances: 10 %

COD: 12-15-10
Low: 35

Days to COD: 54
Winds: NE @ 12 mph
Weather Forecast: Partly Cloudy

NEXTerTM Energy Resources Otter Tail Blattner Energy GE

Safety/Environmental:

- Make a pre-trip to look for power lines before moving cranes

Civil/Erection:

- Assemble rotor at 247
- Erect top, nacelle & rotor at 245-246

Foundations:

- Backfill Complete

Collection:

- Trench and install 4/0 at JB 102 to bore 36
- Trench and install 500 at JB 102 to Bore 36
- Cable splicing at SP1202
- Cable termination LV at 249, 253 & HV at 246, 248-249
- Boring at 28-29
- Fiber termination at 258-262

Electrical:

Substation:

- Installing substation steel
- Welding bus
- Working on above grade conduit
- Installing insulators

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	40	40	0
Grounding XFR	3	3	0
4/0 Cable	251,642	276,103	-24,461
500 KCM	42,438	46,661	-4,223
1000 KCM	265,584	256,746	8,838
1250 KCMIL	85,586	90,696	-5,110
12 Fiber SM FOC	211,602	228,504	-16,902
XFR Box Pads	40	40	0
Controllers	39	39	0
Bases	39	39	0
Mids	39	39	0
Tops	39	39	0
Nacelles	39	39	0
Hubs	39	39	0
Blade Sets	39	39	0

Negative Number Indicates Overage of Cable

General Construction Status

	Complete	Total	% Complete
Roads Subgraded	44,274	44,274	100.0%
Roads Complete	44,274	44,274	100.0%
Silt Fence Installed	19,851	55,716	35.6%
Foundations Excavated	39	39	100.0%
Foundations Poured	39	39	100.0%
Foundations Backfilled	39	39	100.0%
Crane Pads Completed	33	39	84.6%
Tower Base Sections Erected	6	39	15.4%
Tower Mid Sections Erected	6	39	15.4%
Tower Top Sections Erected	3	39	7.7%
Nacelles Installed	3	39	7.7%
Rotors Installed	3	39	7.7%
Tower Wiring Complete	0	39	0.0%
Mechanically Complete	0	80	0.0%
Mechanically Complete	0	39	0.0%
Pre-Commissioned	0	39	0.0%
Final Commissioned	0	39	0.0%
4/0 Cable Trenched	163,533	251,642	65.0%
500 Cable Trenched	14,346	42,438	33.8%
1000 Cable Trenched	236,514	265,584	89.1%
1250 Cable Trenched	38,382	85,568	44.9%
Fiber Optic 12 Fiber SM	126,644	211,602	59.9%
Transformers Set	26	39	66.7%

(as of COB yesterday)

