




# NEXTer<sup>TM</sup> Energy Resources Ashtabula Wind III



## NEXTer<sup>TM</sup> Energy Plan of the Day (POD)

Date: Thursday, 11-4-10  
High: 46  
Precipitation Chances: 0 %

COD: 12-15-10  
Low: 24

Days to COD: 42  
Winds: NNW @ 12 mph  
Weather Forecast: Mostly Sunny

### NEXTer<sup>TM</sup> Energy Resources    Otter Tail    Blattner Energy    GE

**Safety/Environmental:**

- Always wear proper PPE
- Park into the wind

**Civil/Erection:**

- Erect base at 260
- Erect mid at 259-260
- Assemble rotor at 260
- Erect nacelle & rotor at 256

**Foundations:**

**Collection:**

- Trench and install 1000 Cable at F11 & F12 into Sub
- Trench and install 1250 cable North to Sub
- Fiber termination at 259-260, 1103 & 1201
- Terminating LV cable at 282-283

**Electrical:**

- DTA to Controller termination at 281-283
- Tower wiring at 255
- Mechanical completion pre-walk at 253-254
- IIP at 251-252
- Install PMT at 271, 278 & 279

**Substation:**

- Grounding steel
- Welding bus
- Installing insulators
- Working on above grade conduit
- Installing fence posts
- Pulling in control wires


RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	40	40	0
Grounding XFR	3	3	0
4/0 Cable	251,642	276,103	-24,461
500 KCM	42,438	46,661	-4,223
1000 KCM	265,584	256,746	8,838
1250 KCMIL	85,586	90,696	-5,110
12 Fiber SM FOC	211,602	228,504	-16,902
XFR Box Pads	40	40	0
Controllers	39	39	0
Bases	39	39	0
Mids	39	39	0
Tops	39	39	0
Nacelles	39	39	0
Hubs	39	39	0
Blade Sets	39	39	0

Negative Number Indicates Overage of Cable

### General Construction Status

	Complete	Total	% Complete
Roads Subgraded	44,274	44,274	100.0%
Roads Complete	44,274	44,274	100.0%
Silt Fence Installed	19,851	55,716	35.6%
Foundations Excavated	39	39	100.0%
Foundations Poured	39	39	100.0%
Foundations Backfilled	39	39	100.0%
Crane Pads Completed	39	39	100.0%
Tower Base Sections Erected	13	39	33.3%
Tower Mid Sections Erected	12	39	30.8%
Tower Top Sections Erected	12	39	30.8%
Nacelles Installed	11	39	28.2%
Rotors Installed	11	39	28.2%
Tower Wiring Complete	10	39	25.6%
Mechanically Complete	5	39	12.8%
Pre-Commissioned	0	39	0.0%
Commissioned	0	39	0.0%
4/0 Cable Trenched	180,864	251,642	71.9%
500 Cable Trenched	44,508	42,438	104.9%
1000 Cable Trenched	236,514	265,584	89.1%
1250 Cable Trenched	63,372	85,568	74.1%
Fiber Optic 12 Fiber SM	126,644	211,602	59.9%
Transformers Set	36	39	92.3%

(as of COB yesterday)



79    PU-10-147    Filed: 11/4/2010    Pages: 1  
Ashtabula Wind III Plan of the Day Report Nov. 4, 2010

Ashtabula Wind III, LLC