



# NEXTer<sup>TM</sup> Energy Resources Ashtabula Wind III

## NEXTer Energy

### Plan of the Day (POD)



Date: **Monday, 11-8-10**  
High: **58**  
Precipitation Chances: **0 %**

COD: **12-15-10**  
Low: **34**

Days to COD: **38**  
Winds: **SE @ 8 mph**  
Weather Forecast: **Mostly Sunny**

#### NEXTer<sup>TM</sup> Energy Resources    Otter Tail    Blattner Energy    GE

**Safety/Environmental:**

- Keep alert
- Use caution when traveling in congested areas

**Civil/Erection:**

- Erect base & mid at 283
- Assemble rotor at 262 & 283
- Erect top, nacelle & rotor at 262

**Foundations:**

**Collection:**

- Trench and install 1250 cable South of substation
- Fiber termination at 269-273
- Terminating HV cable at 269-270 & 280
- Terminating LV cable at 271-272

**Electrical:**

- Tower wiring at 260-261
- DTA to Controller termination at 269-270 & 276-277
- Mechanical completion pre-walk at 259
- GE pre-commissioning at 247-248 & 254


**Substation:**

- Grounding steel
- Setting tops of static structures
- Welding bus
- Working on high side jumpers and switches
- Working on above grade conduit
- Pulling in control wires
- Setting up to string transmission line across 20<sup>th</sup> St

| RECEIVING (As of COB yesterday) |         |          |         |
|---------------------------------|---------|----------|---------|
|                                 | Total   | Received | Balance |
| PMT XFR                         | 40      | 40       | 0       |
| Grounding XFR                   | 3       | 3        | 0       |
| 4/0 Cable                       | 251,642 | 276,103  | -24,461 |
| 500 KCM                         | 42,438  | 46,661   | -4,223  |
| 1000 KCM                        | 265,584 | 256,746  | 8,838   |
| 1250 KCMIL                      | 85,586  | 90,696   | -5,110  |
| 12 Fiber SM FOC                 | 211,602 | 228,504  | -16,902 |
| XFR Box Pads                    | 40      | 40       | 0       |
| Controllers                     | 39      | 39       | 0       |
| Bases                           | 39      | 39       | 0       |
| Mids                            | 39      | 39       | 0       |
| Tops                            | 39      | 39       | 0       |
| Nacelles                        | 39      | 39       | 0       |
| Hubs                            | 39      | 39       | 0       |
| Blade Sets                      | 39      | 39       | 0       |

Negative Number Indicates Overage of Cable

| General Construction Status |          |         |            |
|-----------------------------|----------|---------|------------|
|                             | Complete | Total   | % Complete |
| Roads Subgraded             | 44,274   | 44,274  | 100.0%     |
| Roads Complete              | 44,274   | 44,274  | 100.0%     |
| Silt Fence Installed        | 19,851   | 55,716  | 35.6%      |
| Foundations Excavated       | 39       | 39      | 100.0%     |
| Foundations Poured          | 39       | 39      | 100.0%     |
| Foundations Backfilled      | 39       | 39      | 100.0%     |
| Crane Pads Completed        | 39       | 39      | 100.0%     |
| Tower Base Sections Erected | 18       | 39      | 46.2%      |
| Tower Mid Sections Erected  | 18       | 39      | 46.2%      |
| Tower Top Sections Erected  | 15       | 39      | 38.5%      |
| Nacelles Installed          | 15       | 39      | 38.5%      |
| Rotors Installed            | 15       | 39      | 38.5%      |
| Tower Wiring Complete       | 13       | 39      | 33.3%      |
| Mechanically Complete       | 12       | 39      | 30.8%      |
| Pre-Commissioned            | 0        | 39      | 0.0%       |
| Commissioned                | 0        | 39      | 0.0%       |
| 4/0 Cable Trenched          | 180,864  | 251,642 | 71.9%      |
| 500 Cable Trenched          | 44,508   | 42,438  | 104.9%     |
| 1000 Cable Trenched         | 236,514  | 265,584 | 89.1%      |
| 1250 Cable Trenched         | 63,372   | 85,568  | 74.1%      |
| Fiber Optic 12 Fiber SM     | 126,644  | 211,602 | 59.9%      |
| Transformers Set            | 39       | 39      | 100.0%     |
| (as of COB yesterday)       |          |         |            |




80    PU-10-147    Filed: 11/8/2010    Pages: 2  
Ashtabula Wind III Plan of the Day Reports Nov. 6 & 8, 2010

Ashtabula Wind III, LLC



# NEXTer<sup>TM</sup> Energy Resources Ashtabula Wind III



## NEXTer<sup>TM</sup> Energy

### Plan of the Day (POD)

Date: Saturday, 11-6-10  
High: 58  
Precipitation Chances: 0 %

COD: 12-15-10  
Low: 32

Days to COD: 40  
Winds: WSW @ 9 mph  
Weather Forecast: Sunny

#### NEXTer<sup>TM</sup> Energy Resources    Otter Tail    Blattner Energy    GE

#### Safety/Environmental:

- 3 points of contact
- Use caution when traveling in congested areas

#### Civil/Erection:

- Erect base & mid at 263
- Assemble rotor at 259 & 262
- Erect top, nacelle & rotor at 259

#### Foundations:

#### Collection:

- Trench and install 1250 cable North to Sub
- Fiber termination at 276-279
- Terminating HV cable at 279-282

#### Electrical:

- DTA to Controller termination at 275-278
- IIP at 254 & 256
- GE pre-commissioning at 247 & 250

#### Substation:

- Grounding steel
- Setting tops of static structures
- Welding bus
- Working on high side jumpers and switches
- Working on above grade conduit
- Pulling in control wires
- Setting up to string transmission line across 20<sup>th</sup> St



| RECEIVING (As of COB yesterday) |         |          |         |
|---------------------------------|---------|----------|---------|
|                                 | Total   | Received | Balance |
| PMT XFR                         | 40      | 40       | 0       |
| Grounding XFR                   | 3       | 3        | 0       |
| 4/0 Cable                       | 251,642 | 276,103  | -24,461 |
| 500 KCM                         | 42,438  | 46,661   | -4,223  |
| 1000 KCM                        | 265,584 | 256,746  | 8,838   |
| 1250 KCMIL                      | 85,586  | 90,696   | -5,110  |
| 12 Fiber SM FOC                 | 211,602 | 228,504  | -16,902 |
| XFR Box Pads                    | 40      | 40       | 0       |
| Controllers                     | 39      | 39       | 0       |
| Bases                           | 39      | 39       | 0       |
| Mids                            | 39      | 39       | 0       |
| Tops                            | 39      | 39       | 0       |
| Nacelles                        | 39      | 39       | 0       |
| Hubs                            | 39      | 39       | 0       |
| Blade Sets                      | 39      | 39       | 0       |

Negative Number Indicates Overage of Cable

#### General Construction Status

|                             | Complete | Total   | % Complete |
|-----------------------------|----------|---------|------------|
| Roads Subgraded             | 44,274   | 44,274  | 100.0%     |
| Roads Complete              | 44,274   | 44,274  | 100.0%     |
| Silt Fence Installed        | 19,851   | 55,716  | 35.6%      |
| Foundations Excavated       | 39       | 39      | 100.0%     |
| Foundations Poured          | 39       | 39      | 100.0%     |
| Foundations Backfilled      | 39       | 39      | 100.0%     |
| Crane Pads Completed        | 39       | 39      | 100.0%     |
| Tower Base Sections Erected | 16       | 39      | 41.0%      |
| Tower Mid Sections Erected  | 16       | 39      | 41.0%      |
| Tower Top Sections Erected  | 12       | 39      | 30.8%      |
| Nacelles Installed          | 12       | 39      | 30.8%      |
| Rotors Installed            | 12       | 39      | 30.8%      |
| Tower Wiring Complete       | 12       | 39      | 30.8%      |
| Mechanically Complete       | 9        | 39      | 23.1%      |
| Pre-Commissioned            | 0        | 39      | 0.0%       |
| Commissioned                | 0        | 39      | 0.0%       |
| 4/0 Cable Trenched          | 180,864  | 251,642 | 71.9%      |
| 500 Cable Trenched          | 44,508   | 42,438  | 104.9%     |
| 1000 Cable Trenched         | 236,514  | 265,584 | 89.1%      |
| 1250 Cable Trenched         | 63,372   | 85,568  | 74.1%      |
| Fiber Optic 12 Fiber SM     | 126,644  | 211,602 | 59.9%      |
| Transformers Set            | 39       | 39      | 100.0%     |
| (as of COB yesterday)       |          |         |            |