




NEXTerTM Energy Resources Ashtabula Wind III



NEXTer Energy

Plan of the Day (POD)

Date: Tuesday, 11-16-10
High: 40
Precipitation Chances: 0 %

COD: 12-15-10
Low: 20

Days to COD: 30
Winds: ESE @ 6 mph
Weather Forecast: Cloudy

NEXTerTM Energy Resources Otter Tail Blattner Energy GE

Safety/Environmental:

- Watch for deer
- Keep headlights on
- VLF Testing Saturday thru Tuesday

Civil/Erection:

- Reclaim at 259-262
- Erect base & mid at 273-274
- Assemble rotor at 273-274
- Erect top, nacelle & rotor at 269 & 275-276

Foundations:

Collection:

Electrical:

- Tower wiring at 257-258 & 276-277
- Mechanical completion pre-walk at 257-258 & 278-279
- IIP at 267-268
- GE pre-commissioning at 259, 261 & 263

Substation:

- Grounding steel, fence & switches
- Terminating control wires
- Working on high side jumpers

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	40	40	0
Grounding XFR	3	3	0
4/0 Cable	251,642	276,103	-24,461
500 KCM	42,438	46,661	-4,223
1000 KCM	265,584	256,746	8,838
1250 KCMIL	85,586	90,696	-5,110
12 Fiber SM FOC	211,602	228,504	-16,902
XFR Box Pads	40	40	0
Controllers	39	39	0
Bases	39	39	0
Mids	39	39	0
Tops	39	39	0
Nacelles	39	39	0
Hubs	39	39	0
Blade Sets	39	39	0

Negative Number Indicates Overage of Cable

General Construction Status

	Complete	Total	% Complete
Roads Subgraded	44,274	44,274	100.0%
Roads Complete	44,274	44,274	100.0%
Silt Fence Installed	19,851	55,716	35.6%
Foundations Excavated	39	39	100.0%
Foundations Poured	39	39	100.0%
Foundations Backfilled	39	39	100.0%
Crane Pads Completed	39	39	100.0%
Tower Base Sections Erected	33	39	84.6%
Tower Mid Sections Erected	33	39	84.6%
Tower Top Sections Erected	31	39	79.5%
Nacelles Installed	31	39	79.5%
Rotors Installed	31	39	79.5%
Tower Wiring Complete	28	39	71.8%
Mechanically Complete	17	39	43.6%
Pre-Commissioned	11	39	28.2%
Commissioned	0	39	0.0%
4/0 Cable Trenched	180,864	251,642	71.9%
500 Cable Trenched	44,508	42,438	104.9%
1000 Cable Trenched	236,514	265,584	89.1%
1250 Cable Trenched	80,826	85,568	94.5%
Fiber Optic 12 Fiber SM	126,644	211,602	59.9%
Transformers Set	39	39	100.0%

(as of COB yesterday)




83 PU-10-147 Filed: 11/16/2010 Pages: 5
Ashtabula Wind III Plan of the Day Reports Nov. 11 - 16, 2010

Ashtabula Wind III, LLC



NEXtera™ Energy Resources Ashtabula Wind III



NEXtera Energy

Plan of the Day (POD)

Date: Monday, 11-15-10
High: 39
Precipitation Chances: 0 %

COD: 12-15-10
Low: 22

Days to COD: 31
Winds: NNW @ 6 mph
Weather Forecast: Mostly Cloudy

NEXtera™ Energy Resources Otter Tail Blattner Energy GE

Safety/Environmental:

- Secure your load
- Keep headlights on
- VLF Testing Saturday thru Tuesday

Civil/Erection:

- Reclaim at 259-262
- Erect base at 276
- Erect mid at 257 & 276
- Assemble rotor at 257, & 276
- Erect top, nacelle & rotor at 257-258 & 278

Foundations:

Collection:

- Fiber termination – Complete
- Cable splicing -Complete

Electrical:

- Tower wiring at 268 & 279
- Mechanical completion pre-walk at 268 & 282
- GE pre-commissioning at 259-261
- GE commissioning at 248-251

Substation:

- Grounding steel & fence
- Terminating control wires
- Setting up load bank
- EPS testers testing low side bus

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	40	40	0
Grounding XFR	3	3	0
4/0 Cable	251,642	276,103	-24,461
500 KCM	42,438	46,661	-4,223
1000 KCM	265,584	256,746	8,838
1250 KCMIL	85,586	90,696	-5,110
12 Fiber SM FOC	211,602	228,504	-16,902
XFR Box Pads	40	40	0
Controllers	39	39	0
Bases	39	39	0
Mids	39	39	0
Tops	39	39	0
Nacelles	39	39	0
Hubs	39	39	0
Blade Sets	39	39	0

Negative Number Indicates Overage of Cable

General Construction Status

	Complete	Total	% Complete
Roads Subgraded	44,274	44,274	100.0%
Roads Complete	44,274	44,274	100.0%
Silt Fence Installed	19,851	55,716	35.6%
Foundations Excavated	39	39	100.0%
Foundations Poured	39	39	100.0%
Foundations Backfilled	39	39	100.0%
Crane Pads Completed	39	39	100.0%
Tower Base Sections Erected	30	39	76.9%
Tower Mid Sections Erected	30	39	76.9%
Tower Top Sections Erected	27	39	69.2%
Nacelles Installed	27	39	69.2%
Rotors Installed	27	39	69.2%
Tower Wiring Complete	25	39	64.1%
Mechanically Complete	16	39	41.0%
Pre-Commissioned	11	39	28.2%
Commissioned	0	39	0.0%
4/0 Cable Trenched	180,864	251,642	71.9%
500 Cable Trenched	44,508	42,438	104.9%
1000 Cable Trenched	236,514	265,584	89.1%
1250 Cable Trenched	80,826	85,568	94.5%
Fiber Optic 12 Fiber SM	126,644	211,602	59.9%
Transformers Set	39	39	100.0%

(as of COB yesterday)





NEXtera™ Energy Resources Ashtabula Wind III



NEXtera Energy

Plan of the Day (POD)

Date: Saturday, 11-13-10
High: 42
Precipitation Chances: 0 %

COD: 12-15-10
Low: 21

Days to COD: 33
Winds: NNE @ 5 mph
Weather Forecast: Partly Cloudy

NEXtera™ Energy Resources Otter Tail Blattner Energy GE

Safety/Environmental:

- Secure your load
- VLF Testing Saturday thru Tuesday

Civil/Erection:

- Reclaim at 245-247 & 251-253
- Erect base & mid at 258 & 277-278
- Assemble rotor at 258, 268, 277, & 278
- Erect top, nacelle & rotor at 268 & 279

Foundations:

Collection:

- Fiber termination – substation
- Cable splicing at 1005, 1007-1009
- Terminating LV cable - Complete

Electrical:

- Tower wiring at 267 & 280-282
- Mechanical completion pre-walk at 266 & 280-281
- GE pre-commissioning at 254-255

Substation:

- Grounding steel & fence
- Terminating control wires
- Setting up load bank
- EPS testers testing low side bus



RECEIVING (As of COB yesterday)

	Total	Received	Balance
PMT XFR	40	40	0
Grounding XFR	3	3	0
4/0 Cable	251,642	276,103	-24,461
500 KCM	42,438	46,661	-4,223
1000 KCM	265,584	256,746	8,838
1250 KCMIL	85,586	90,696	-5,110
12 Fiber SM FOC	211,602	228,504	-16,902
XFR Box Pads	40	40	0
Controllers	39	39	0
Bases	39	39	0
Mids	39	39	0
Tops	39	39	0
Nacelles	39	39	0
Hubs	39	39	0
Blade Sets	39	39	0

Negative Number Indicates Overage of Cable


General Construction Status

	Complete	Total	% Complete
Roads Subgraded	44,274	44,274	100.0%
Roads Complete	44,274	44,274	100.0%
Silt Fence Installed	19,851	55,716	35.6%
Foundations Excavated	39	39	100.0%
Foundations Poured	39	39	100.0%
Foundations Backfilled	39	39	100.0%
Crane Pads Completed	39	39	100.0%
Tower Base Sections Erected	27	39	69.2%
Tower Mid Sections Erected	27	39	69.2%
Tower Top Sections Erected	25	39	64.1%
Nacelles Installed	25	39	64.1%
Rotors Installed	25	39	64.1%
Tower Wiring Complete	21	39	53.8%
Mechanically Complete	16	39	41.0%
Pre-Commissioned	8	39	20.5%
Commissioned	0	39	0.0%
4/0 Cable Trenched	180,864	251,642	71.9%
500 Cable Trenched	44,508	42,438	104.9%
1000 Cable Trenched	236,514	265,584	89.1%
1250 Cable Trenched	80,826	85,568	94.5%
Fiber Optic 12 Fiber SM	126,644	211,602	59.9%
Transformers Set	39	39	100.0%

(as of COB yesterday)



NEXtera™ Energy Resources Ashtabula Wind III



NEXtera Energy

Plan of the Day (POD)

Date: Friday, 11-12-10
High: 47
Precipitation Chances: 0 %

COD: 12-15-10
Low: 21

Days to COD: 34
Winds: SSW @ 6 mph
Weather Forecast: Partly Sunny

NEXtera™ Energy Resources Otter Tail Blattner Energy GE

Safety/Environmental:

- Secure your load
- VLF Testing Saturday thru Tuesday

Civil/Erection:

- Reclaim at 245-247
- Erect base & mid at 268 & 278-279
- Assemble rotor at 268, 278, 279 & 282
- Erect top, nacelle & rotor at 267, 281 & 282

Foundations:

Collection:

- Fiber termination – substation
- Cable splicing at 1007-1011
- Terminating LV cable - Complete

Electrical:

- Tower wiring at 266 & 283
- Terminating JB101 & JB102
- Mechanical completion pre-walk at 265 & 283
- IIP at 263-264
- GE pre-commissioning at 247, 251, 252 & 254

Substation:

- Grounding steel & fence
- Terminating control wires
- Setting up load bank
- EPS testers testing low side bus



RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	40	40	0
Grounding XFR	3	3	0
4/0 Cable	251,642	276,103	-24,461
500 KCM	42,438	46,661	-4,223
1000 KCM	265,584	256,746	8,838
1250 KCMIL	85,586	90,696	-5,110
12 Fiber SM FOC	211,602	228,504	-16,902
XFR Box Pads	40	40	0
Controllers	39	39	0
Bases	39	39	0
Mids	39	39	0
Tops	39	39	0
Nacelles	39	39	0
Hubs	39	39	0
Blade Sets	39	39	0

Negative Number Indicates Overage of Cable


General Construction Status

	Complete	Total	% Complete
Roads Subgraded	44,274	44,274	100.0%
Roads Complete	44,274	44,274	100.0%
Silt Fence Installed	19,851	55,716	35.6%
Foundations Excavated	39	39	100.0%
Foundations Poured	39	39	100.0%
Foundations Backfilled	39	39	100.0%
Crane Pads Completed	39	39	100.0%
Tower Base Sections Erected	25	39	64.1%
Tower Mid Sections Erected	25	39	64.1%
Tower Top Sections Erected	21	39	53.8%
Nacelles Installed	21	39	53.8%
Rotors Installed	21	39	53.8%
Tower Wiring Complete	19	39	48.7%
Mechanically Complete	14	39	35.9%
Pre-Commissioned	5	39	12.8%
Commissioned	0	39	0.0%
4/0 Cable Trenched	180,864	251,642	71.9%
500 Cable Trenched	44,508	42,438	104.9%
1000 Cable Trenched	236,514	265,584	89.1%
1250 Cable Trenched	80,826	85,568	94.5%
Fiber Optic 12 Fiber SM	126,644	211,602	59.9%
Transformers Set	39	39	100.0%

(as of COB yesterday)



NEXtera™ Energy Resources Ashtabula Wind III



NEXtera Energy

Plan of the Day (POD)

Date: Thursday, 11-11-10
High: 44
Precipitation Chances: 0 %

COD: 12-15-10
Low: 23

Days to COD: 35
Winds: W @ 18 mph
Weather Forecast: Mostly Cloudy

NEXtera™ Energy Resources Otter Tail Blattner Energy GE

Safety/Environmental:

- Secure your load
- It may be icy, allow extra time for driving

Civil/Erection:

- Reclaim at 245-247
- Erect base & mid at 268 & 279
- Assemble rotor at 267-268, 279 & 282
- Erect top, nacelle & rotor at 265 & 282

Foundations:

Collection:

- Fiber termination – 274, 271 & 282
- Terminating HV cable Complete
- Terminating LV cable at 273

Electrical:

- Tower wiring at 265 & 283
- DTA to Controller termination at Complete
- Mechanical completion pre-walk at 263-264
- IIP at 262-263
- GE pre-commissioning at 245-246

Substation:

- Grounding steel & fence
- Terminating control wires
- Setting up load bank

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	40	40	0
Grounding XFR	3	3	0
4/O Cable	251,642	276,103	-24,461
500 KCM	42,438	46,661	-4,223
1000 KCM	265,584	256,746	8,838
1250 KCMIL	85,586	90,696	-5,110
12 Fiber SM FOC	211,602	228,504	-16,902
XFR Box Pads	40	40	0
Controllers	39	39	0
Bases	39	39	0
Mids	39	39	0
Tops	39	39	0
Nacelles	39	39	0
Hubs	39	39	0
Blade Sets	39	39	0

Negative Number Indicates Overage of Cable

General Construction Status

	Complete	Total	% Complete
Roads Subgraded	44,274	44,274	100.0%
Roads Complete	44,274	44,274	100.0%
Silt Fence Installed	19,851	55,716	35.6%
Foundations Excavated	39	39	100.0%
Foundations Poured	39	39	100.0%
Foundations Backfilled	39	39	100.0%
Crane Pads Completed	39	39	100.0%
Tower Base Sections Erected	25	39	64.1%
Tower Mid Sections Erected	25	39	64.1%
Tower Top Sections Erected	19	39	48.7%
Nacelles Installed	19	39	48.7%
Rotors Installed	19	39	48.7%
Tower Wiring Complete	18	39	46.2%
Mechanically Complete	13	39	33.3%
Pre-Commissioned	3	39	7.7%
Commissioned	0	39	0.0%
4/O Cable Trenched	180,864	251,642	71.9%
500 Cable Trenched	44,508	42,438	104.9%
1000 Cable Trenched	236,514	265,584	89.1%
1250 Cable Trenched	80,826	85,568	94.5%
Fiber Optic 12 Fiber SM	126,644	211,602	59.9%
Transformers Set	39	39	100.0%

(as of COB yesterday)

