

Hamre, John G.

From: -Info-Public Service Commission
Sent: Friday, September 23, 2011 3:16 PM
To: Hamre, John G.
Subject: FW: MDU Merricourt Substation Weekly Construction Report 9/19/11 - 9/23/11
Attachments: 9-23-11 Weekly Progress Report MDU Merricourt Substation.pdf

From: Seibel, Tanner [<mailto:Tanner.Seibel@mdu.com>]
Sent: Friday, September 23, 2011 3:03 PM
To: -Info-Public Service Commission
Cc: Crary, Tom; Ford, Henry; Lein, Jerry R.
Subject: MDU Merricourt Substation Weekly Construction Report 9/19/11 - 9/23/11

Re: Case No. PU-10-164
Weekly Substation Construction Report (week ending 9/23/2011)

Attached is the weekly construction report for Montana-Dakota Utilities Merricourt Substation.

Tanner Seibel, P.E.
Substation Engineer
Montana-Dakota Utilities Co.
400 N. 4th Street
Bismarck, ND 58501-4092

Telephone: 701-222-7964
email: tanner.seibel@mdu.com

WEEKLY CONSTRUCTION PROGRESS REPORT

Justin Schuelke
PREPARED BY

MERRICOURT 230KV WIND FARM - J179854

Highmark, Inc
CONTRACTOR

09/19/2011 to 09/23/11
CONTRACTOR WEEK OF CONSTRUCTION

PROJECT ACTIVITY	Period Start	CURRENT WEEK ACTIVITIES							Period End	NEXT WEEK	Planned
		Sun	Mon	Tue	Wed	Thu	Fri	Sat			
	Completion %	1	2	3	4	5	6	7	Completion %	Planned Activities	Completion %
200 STOPPAGE DUE TO SITE CONDITIONS											
180 CONSTRUCT ACCESS ROAD	30%	x	x	x	x	x			100%		
181 SITE GRADE COLLECTOR PAD		x	x	x	x	x			100%		
182 SITE GRADE INTERCONNECT PAD		x	x	x	x	x			100%		
190 SUBSTATION PIERS & PADS		x	x	x	x	x			30%	X	40%
191 CONTROL BUILDING FOUNDATION										X	100%
170 INSTALL COMPLETE GROUND MAT										X	70%
160 INSTALL BELOW GRADE CONDUIT											
162 INSTALL CABLE TRENCH SYSTEM											
100 INSTALL 230KV STEEL STRUCTURES											
101 INSTALL BUS & CONNECTORS											
110 INSTALL 230KV VB SWITCHES											
111 INSTALL 230KV VB SWITCHES W/GRD											
120 INSTALL LIGHTNING ARRESTERS											
130 INSTALL 230KV SSVT											
140 INSTALL 230KV CIRCUIT BREAKERS											
150 INSTALL 230KV CCVTS											
151 INSTALL 230KV CTS											
161 INSTALL ABOVE GRADE CONDUIT											
163 PULL CONTROL CABLE											
171 INSTALL ABOVE GRADE GROUNDING											
183 FINISH SURFACING - INTERCONNECT											

Project Comments (Stoppages, Delays, Difficulties, etc.)

- 1 _____
- 2 _____
- 3 _____
- 4 _____
- 5 _____
- 6 _____
- 7 _____
- 8 _____
- 9 _____
- 10 _____