

WEEKLY CONSTRUCTION PROGRESS REPORT

Justin Schuelke
PREPARED BY

MERRICOURT 230KV WIND FARM - J179854

Highmark, Inc
CONTRACTOR

10/09/2011 to 10/15/11
CONTRACTOR WEEK OF CONSTRUCTION

PROJECT ACTIVITY	Period Start	CURRENT WEEK ACTIVITIES							Period End	NEXT WEEK	Planned
	Completion %	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Completion %	Planned Activities	Completion %
		1	2	3	4	5	6	7			
200 STOPPAGE DUE TO SITE CONDITIONS											
180 CONSTRUCT ACCESS ROAD	100%										
181 SITE GRADE COLLECTOR PAD	100%										
182 SITE GRADE INTERCONNECT PAD	100%										
190 SUBSTATION PIERS & PADS	100%										
191 CONTROL BUILDING FOUNDATION	100%										
170 INSTALL COMPLETE GROUND MAT	100%										
160 INSTALL BELOW GRADE CONDUIT											
162 INSTALL CABLE TRENCH SYSTEM									X	30%	
100 INSTALL 230KV STEEL STRUCTURES	0%	X	X	X	X	X	X		100%		
101 INSTALL BUS & CONNECTORS											
110 INSTALL 230KV VB SWITCHES									X	70%	
111 INSTALL 230KV VB SWITCHES W/GRD											
120 INSTALL LIGHTNING ARRESTERS											
130 INSTALL 230KV SSVT											
140 INSTALL 230KV CIRCUIT BREAKERS											
150 INSTALL 230KV CCVTS											
151 INSTALL 230KV CTS											
161 INSTALL ABOVE GRADE CONDUIT											
163 PULL CONTROL CABLE											
171 INSTALL ABOVE GRADE GROUNDING											
183 FINISH SURFACING - INTERCONNECT											

Project Comments (Stoppages, Delays, Difficulties, etc.)

- 1 _____
- 2 _____
- 3 _____
- 4 _____
- 5 _____
- 6 _____
- 7 _____
- 8 _____
- 9 _____
- 10 _____