

INSPECTOR'S WEEKLY REPORT

Line: Merricourt Wind Farm to Ellendale 230 KV Project

Period: Oct. 10 2011 to Oct. 14, 2011 Contractor: Brink

Inspector: Kenneth W. Disher General Foreman: Ramon Hottel
Rain in the AM on Monday the 10th mostly steady

Weather Conditions: wind 10 to 24 mph Temp 50 to 66 Workmen Total: 14

Progress:

1. Roads Built _____
2. Gates Built _____
3. Material Hauled and Poles From Structure 160 to Structure 125
4. Structures Framed STR. 120. ground framed Structure 208 to 212
5. Digging Structures 211, 210, 208
6. Structures Set Structures 120-3 pole; 211, 210, 208 - 2 pole structures
7. Sock Line Pulled unloaded 6" wood poles of OPGW at Bratlaw yard
8. ~~_____~~ 3" screw anchor installed at Structure 120 spaced 12 pins
2 Full Twist
9. Wire Sagged & Clipped _____
10. ~~_____~~ Crushed Rock for backfill at Structures 211, 210, 208.

Comments:

No work on Monday 10 to Tuesday 11, 2011 due to wet ground.

crew used 24 cu yds of crushed rock on 3-H Structures that are listed above.

loaded 19 coils of 410 acsr used wire on 2 Flat bed tumb that hauled the coils to shine Bras corp in Spencer IA.

Miller Trucking unloaded 19-90cst-1 pole to Webster yard.

TRANSMISSION LINE CONSTRUCTION

RECORD OF CONTRACTORS TIME & EQUIPMENT

PROJECT Merriman Wind Farm to Sander REPORTED BY Kenneth W. Frabe
 230 KVA 4791-1

DATE Monday 10, 2011
BRINK Contractor.
Tuesday 11, 2011
Wednesday 12, 2011

MEN	NO.	TRAILS & LANDINGS	POLE & MATERIAL HAULING	HOLE DIGGING	STRUCTURE FRAMING (Ground)	STRUCTURE SETTING	STRUCTURE FRAMING (Aerial)	ANCHOR INSTALLATION	CONDUCTOR HAUL, STRING, SAG, CLIP	CLEAN-UP WORK	LOST TIME DUE TO ADVERSE WEATHER	TOTAL HOURS
FOREMAN <u>Superintendent</u>	1											11
FOREMAN												
FOREMAN	2		1		2	2					2	22
LINEMEN	3		1		2	2					3	23
LINEMEN <u>Hpp</u>	3		1		2	2					3	33
LINEMEN												
LINEMEN <u>Warr.</u>	2		1		2	2					2	22
EQUIP. OPERATORS	1		1								1	11
EQUIP. OPERATORS												
EQUIP. OPERATORS												
GROUNDMEN	2				2	2					2	22
GROUNDMEN												
GROUNDMEN												
GROUNDMEN												
TOTAL MEN	14	<u>Monday to Tuesday did not work due wet grounds.</u>										154

EQUIPMENT ON JOB (List on Monday and note only changes during week.)

- 1-3/4 Ton Pickups Crane 30 ton crane
- 1-1 Ton Pickups Tractor wheelboy trailer
- 1-2 Ton Pickups 1-10yd Dump Truck
- 3-Tractors w/ Flat bed trailer 1-JD 410 J Rubber tire tra. Khar
- 2-Pole Trailers 2-Tractors air compressor trailer w/ 2 Tanks
- 1-D cat air compressor Truck w/ 4 Tanks
- 2-Highway diggers March Dump Truck w/ 15
- Elliott Power Crapp. cat Truck 70 ton crane
- National 30 ton crane w/ Basket
- John Deer skidder w/ 500 National crane

WEATHER CONDITIONS (Indicate above approx. time lost due to adverse weather.)

cloudy Rain in AM. wind 10 to 20 mph. Temp. 50° to 63° Monday
ptly cloudy wind 10 to 20 mph in the P.M. Temp 49° to 62° Tuesday
clear to mostly cloudy wind 10 to 20 mph in the P.M. Temp 48° to 59° Wednesday

TRANSMISSION LINE CONSTRUCTION

RECORD OF CONTRACTORS TIME & EQUIPMENT

PROJECT Merrisourt Wind Farm to Ellendale REPORTED BY Kenneth W. Sisk
230 KV Project

DATE Thursday 13-2-11
Brick Contractor.

MEN	NO.	TRAILS & LANDINGS	POLE & MATERIAL HAULING	HOLE DIGGING	STRUCTURE FRAMING (Ground)	STRUCTURE SETTING	STRUCTURE FRAMING (Aerial)	ANCHOR INSTALLATION	CONDUCTOR HAUL, STRING, SAG, CLIP	CLEAN-UP WORK	LOST TIME DUE TO ADVERSE WEATHER	TOTAL HOURS
FOREMAN <i>supervisor</i>	1											11
FOREMAN												
FOREMAN	2				1							22
LINEMEN	3		1		2							33
LINEMEN												
LINEMEN <i>Appr.</i>	3		1		2							33
LINEMEN												
LINEMEN <i>Appr.</i>	2		1		1							22
EQUIP. OPERATORS	1		1									
EQUIP. OPERATORS												
EQUIP. OPERATORS												
GROUNDMEN	2		1		1							22
GROUNDMEN												
GROUNDMEN												
GROUNDMEN												
TOTAL MEN	14											154

EQUIPMENT ON JOB (List on Monday and note only changes during week.)

WEATHER CONDITIONS (Indicate above approx. time lost due to adverse weather.)

clear to mostly cloudy wind 5 to 20 mph.

TRANSMISSION LINE CONSTRUCTION

RECORD OF CONTRACTORS TIME & EQUIPMENT

PROJECT Mormon Wind Farm to Elkhart 330kV Project REPORTED BY Kenneth W. Baker

DATE Friday 14, 2011
Brink Contractor

MEN	NO.	TRAILS & LANDINGS	POLE & MATERIAL HAULING	HOLE DIGGING	STRUCTURE FRAMING (Ground)	STRUCTURE SETTING	STRUCTURE FRAMING (Aerial)	ANCHOR INSTALLATION	CONDUCTOR HAUL, STRING, SAG, CLIP	CLEAN-UP WORK	LOST TIME DUE TO ADVERSE WEATHER	TOTAL HOURS
FOREMAN <u>Superintendent</u>	1											11
FOREMAN												
FOREMAN	2		1		1							22
LINEMEN	3		2		1							33
LINEMEN												
LINEMEN <u>Hopper</u>	3		2		1							33
LINEMEN												
LINEMEN <u>Hawk</u>	2				2							22
EQUIP. OPERATORS	1		1									11
EQUIP. OPERATORS												
EQUIP. OPERATORS												
GROUND MEN	2		1		1							22
GROUND MEN												
GROUND MEN												
GROUND MEN												
TOTAL MEN	14											154

EQUIPMENT ON JOB (List on Monday and note only changes during week.)

WEATHER CONDITIONS (Indicate above approx. time lost due to adverse weather.)

Cloudy windy 10 to 25 mph. Temp 48° to 55°
