

WEEKLY CONSTRUCTION PROGRESS REPORT

Justin Schuelke
PREPARED BY

MERRICOURT 230KV WIND FARM - J179854

Highmark, Inc.
CONTRACTOR

10/16/2011 to 10/22/11
CONTRACTOR WEEK OF CONSTRUCTION

| PROJECT ACITIVITY | Period Start | CURRENT WEEK ACTIVITIES | | | | | | | Period End | NEXT WEEK | Planned |
|-------------------------------------|--------------|-------------------------|-----|-----|-----|-----|-----|-----|--------------|--------------------|--------------|
| | Completion % | Sun | Mon | Tue | Wed | Thu | Fri | Sat | Completion % | Planned Activities | Completion % |
| | | 1 | 2 | 3 | 4 | 5 | 6 | 7 | | | |
| 200 STOPPAGE DUE TO SITE CONDITIONS | | | | | | | | | | | |
| 180 CONSTRUCT ACCESS ROAD | 100% | | | | | | | | | | |
| 181 SITE GRADE COLLECTOR PAD | 100% | | | | | | | | | | |
| 182 SITE GRADE INTERCONNECT PAD | 100% | | | | | | | | | | |
| 190 SUBSTATION PIERS & PADS | 100% | | | | | | | | | | |
| 191 CONTROL BUILDING FOUNDATION | 100% | | | | | | | | | | |
| 170 INSTALL COMPLETE GROUND MAT | 100% | | | | | | | | | | |
| 160 INSTALL BELOW GRADE CONDUIT | | | | | | | | | | | |
| 162 INSTALL CABLE TRENCH SYSTEM | | | | | | | | | | X | 30% |
| 100 INSTALL 230KV STEEL STRUCTURES | | X | X | X | X | | | | 80% | x | 20% |
| 101 INSTALL BUS & CONNECTORS | | | | | | | | | | | |
| 110 INSTALL 230KV VB SWITCHES | | X | X | X | X | | | | 80% | X | 20% |
| 111 INSTALL 230KV VB SWITCHES W/GRD | | | | | | | | | | | |
| 120 INSTALL LIGHTNING ARRESTERS | | | | | | | | | | | |
| 130 INSTALL 230KV SSVT | | | | | | | | | | | |
| 140 INSTALL 230KV CIRCUIT BREAKERS | | | | | | | | | | X | 100% |
| 150 INSTALL 230KV CCVTS | | | | | | | | | | X | 100% |
| 151 INSTALL 230KV CTS | | | | | | | | | | X | 100% |
| 161 INSTALL ABOVE GRADE CONDUIT | | | | | | | | | | | |
| 163 PULL CONTROL CABLE | | | | | | | | | | | |
| 171 INSTALL ABOVE GRADE GROUNDING | | | | | | | | | | | |
| 183 FINISH SURFACING - INTERCONNECT | | | | | | | | | | | |

Project Comments (Stoppages, Delays, Difficulties, etc.)

- 1 _____
- 2 _____
- 3 _____
- 4 _____
- 5 _____
- 6 _____
- 7 _____
- 8 _____
- 9 _____
- 10 _____