

WEEKLY CONSTRUCTION PROGRESS REPORT

Justin Schuelke

PREPARED BY

MERRICOURT 230KV WIND FARM - J179854

Highmark, inc

11/06/2011 to 11/12/11

CONTRACTOR

CONTRACTOR WEEK OF CONSTRUCTION

PROJECT ACITMITY	Period Start	CURRENT WEEK ACTIVITIES							Period End	NEXT WEEK	Planned
	Completion %	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Completion %	Planned Activities	Completion %
		1	2	3	4	5	6	7			
200 STOPPAGE DUE TO SITE CONDITIONS											
180 CONSTRUCT ACCESS ROAD	100%										
181 SITE GRADE COLLECTOR PAD	100%										
182 SITE GRADE INTERCONNECT PAD	100%										
190 SUBSTATION PIERS & PADS	100%										
191 CONTROL BUILDING FOUNDATION	100%										
170 INSTALL COMPLETE GROUND MAT	100%										
160 INSTALL BELOW GRADE CONDUIT	50%		X						100%		
162 INSTALL CABLE TRENCH SYSTEM	30%								100%		
100 INSTALL 230KV STEEL STRUCTURES	100%										
101 INSTALL BUS & CONNECTORS											
110 INSTALL 230KV VB SWITCHES	90%										
111 INSTALL 230KV VB SWITCHES W/GRD	90%										
120 INSTALL LIGHTNING ARRESTERS											
130 INSTALL 230KV SSVT	90%										
140 INSTALL 230KV CIRCUIT BREAKERS	100%										
150 INSTALL 230KV CCVTS	100%										
151 INSTALL 230KV CTS	100%										
161 INSTALL ABOVE GRADE CONDUIT										X	100%
163 PULL CONTROL CABLE											
171 INSTALL ABOVE GRADE GROUNDING										X	50%
183 FINISH SURFACING - INTERCONNECT										x	30%

Project Comments (Stoppages, Delays, Difficulties, etc.)

- 1 _____
- 2 _____
- 3 _____

WEEKLY CONSTRUCTION PROGRESS REPORT

Justin Schuelke _____

PREPARED BY

MERRICOURT 230KV WIND FARM - J179854

Highmark, Inc _____

CONTRACTOR

10/30/2011 to 11/05/11 _____

CONTRACTOR WEEK OF CONSTRUCTION

PROJECT ACITIVITY	Period Start	CURRENT WEEK ACTIVITIES							Period End	NEXT WEEK	Planned
		Sun	Mon	Tue	Wed	Thu	Fri	Sat			
	Completion %	1	2	3	4	5	6	7	Completion %	Planned Activities	Completion %
200 STOPPAGE DUE TO SITE CONDITIONS											
180 CONSTRUCT ACCESS ROAD	100%										
181 SITE GRADE COLLECTOR PAD	100%										
182 SITE GRADE INTERCONNECT PAD	100%										
190 SUBSTATION PIERS & PADS	100%										
191 CONTROL BUILDING FOUNDATION	100%										
170 INSTALL COMPLETE GROUND MAT	100%										
160 INSTALL BELOW GRADE CONDUIT	50%										
162 INSTALL CABLE TRENCH SYSTEM	30%										
100 INSTALL 230KV STEEL STRUCTURES	100%										
101 INSTALL BUS & CONNECTORS											
110 INSTALL 230KV VB SWITCHES	90%										
111 INSTALL 230KV VB SWITCHES W/GRD	90%										
120 INSTALL LIGHTNING ARRESTERS											
130 INSTALL 230KV SSVT	90%										
140 INSTALL 230KV CIRCUIT BREAKERS	100%										
150 INSTALL 230KV CCVTS	100%										
151 INSTALL 230KV CTS	100%										
161 INSTALL ABOVE GRADE CONDUIT											
163 PULL CONTROL CABLE											
171 INSTALL ABOVE GRADE GROUNDING											
183 FINISH SURFACING - INTERCONNECT											

Project Comments (Stoppages, Delays, Difficulties, etc.)

- 1 Work Completed to 10/30/11 - Employee were home and returning on 11/07/11
- 2 _____
- 3 _____