

11

WEEKLY REPORT
OF
CONSTRUCTION PROGRESS

PROJECT:

Merricourt - Ellendale, 230KV, TL151
Ashley - Ellendale, 46KV, TL041 UB
Wishek - Ellendale, 230KV, TL089 - Merricourt Taps

DATE: November 23, 2011

WO: J172396
J186381
JXXXXXX

WEEK OF CONSTRUCTION: Nov 21st 2011 to Nov 23 2011

11

| OPERATION | | * PERCENT COMPLETION | | | | | | | | | | |
|------------------|------------------------------------|----------------------|-------|----|-----|----|----|----|-----|----|-----|------|
| | | 10 | 20 | 30 | 40 | 50 | 60 | 70 | 80 | 90 | 100 | |
| NEW CONSTRUCTION | 4 NO. STRUCTURE LOCATION STAKED | | | | | | | | | | | 100% |
| | 3 NO. MATERIAL HAULED IN FIELD | | | | | | | | 78% | | | |
| | 2 NO. STRUCTURE ASSEMBLING | | | | 36% | | | | | | | |
| | 2 NO. STRUCTURE ERECTING | | 11.5% | | | | | | | | | |
| | 1 NO. GUY & ANCHOR INSTALLATION | | | | 36% | | | | | | | |
| | WIRE STRINGING | | | | | | | | | | | |
| | RIGHT OF WAY CLEARING | | | | | | | | | | | |
| RETIREMENT | POLE LINE REMOVAL | | | | | | | | | | | 97% |
| | CONDUCTOR REMOVAL | | | | | | | | | | | 100% |
| | MATERIAL RETURNS (New & Used) | | | | | | | | | | | 100% |

* Percent completed to period of report -----
Percent completed during period of report *****

REMARKS:

115 PU-10-164 Filed: 12/5/2011 Pages: 5
Merricourt, Ashley, Wishek to Ellendale progress
report, week ending 11-23-2011

Montana-Dakota Utilities Co., a Division of MDU Resources
Group, Inc.

CONTRACTOR:
BRINK CONSTRUCTORS, INC

MONTANA-DAKOTA UTILITIES CO

BY: AH

BY: Kenneth W. Fisher

November 21st 2011 to November 23, 2011

11-23-11

Merricourt Wind Farm to Ellendale 230KV Project

2 NO: Structure assembling

243 total Structures #10 sub total 75 Structure
assembled as of 19th / Nov.
2011

all structure assembled this week 11-20-11 to 11-23-11

202, 158, 157, 156, 155, 154 and 183, 182, 181, 180, 179, 178,
176. Sub total 13

$75 \#10 + 13 \#11 = 88$ sub total 88

$243 / 88 = 3621$ 36%

Kenneth W. Fisher

11

INSPECTOR'S WEEKLY REPORT

Line: Missouri Wind Farm to Ellendale 230KV Project

Period: November 20, 2011 to Nov 23, 2011 Contractor: Brink

Inspector: Kenneth W. Jisler General Foreman: Florian Hatley

Weather Conditions: Clear foggy wind 5 to 15 mph Temp 5° to 34° Workmen Total: 11

Progress:

1. Roads Built _____
2. Gates Built _____
3. Material Hauled _____
4. Structures Framed Ground 202, 158, 157, 156, 155, 154;
183, 182, 181, 180, 179, 178, 176
5. Digging _____
6. Structures Set _____
7. Sock Line Pulled _____
8. Wire Strung _____
9. Wire Sagged & Clipped _____
10. Clean-up _____

Comments:

crews continued Ground Framing H. Structure in dist under build
for S Structure just above also installed Bearing Plates
S Structure 179 was set earlier

11-23-11 Safety Grips on #146 Wire;
3 Men ^{with} Crane in tower in bucket and pickup
went to S Structure 75. Put the #146 in
checkers and grips on the 3-Pole S Structure

TRANSMISSION LINE CONSTRUCTION

RECORD OF CONTRACTORS TIME & EQUIPMENT

PROJECT Morriscourt Wind Farm to Ellendale REPORTED BY Kenneth W Fisher
230KV Project

DATE Monday 21st 2011
Tuesday 22nd 2011
Brink Contractor

| MEN | NO. | TRAILS & LANDINGS | POLE & MATERIAL HAULING | HOLE DIGGING | STRUCTURE FRAMING (Ground) | STRUCTURE SETTING | STRUCTURE FRAMING (Aerial) | ANCHOR INSTALLATION | CONDUCTOR HAUL, STRING, SAG, CLIP | CLEAN-UP WORK | LOST TIME DUE TO ADVERSE WEATHER | TOTAL HOURS |
|-------------------------------|-----|--|-------------------------|--------------|----------------------------|-------------------|----------------------------|---------------------|-----------------------------------|---------------|----------------------------------|-------------|
| | | | | | | | | | | | | |
| FOREMAN <i>Supraintendent</i> | 1 | | | 1 | 1 | | | | | | | 22 |
| FOREMAN | 1 | | | 1 | 1 | | | | | | | 22 |
| FOREMAN | * 1 | | | * 1 | * 1 | | | | | | | 22 |
| LINEMEN | 1 | | | 1 | 1 | | | | | | | 22 |
| LINEMEN | | | | | | | | | | | | |
| LINEMEN <i>Alper</i> | 1 | | | 1 | 1 | | | | | | | 22 |
| LINEMEN <i>Alper</i> | * 3 | | | * 3 | * 3 | | | | | | | 66 |
| EQUIP. OPERATORS | | | | | | | | | | | | |
| EQUIP. OPERATORS | * 1 | | | * 1 | * 1 | | | | | | | 22 |
| EQUIP. OPERATORS | | | | | | | | | | | | |
| GROUND MEN | 2 | | | 2 | 2 | | | | | | | 44 |
| GROUND MEN | | | | | | | | | | | | |
| GROUND MEN | | | | | | | | | | | | |
| GROUND MEN | | | | | | | | | | | | |
| TOTAL MEN | 11 | * Second crew ground framing 11 HRS Each day | | | | | | | | | | 242 |

EQUIPMENT ON JOB (List on Monday and note only changes during week.)

- 1-74 Ton Pickup _____
- 2- 2 Ton Pickups _____
- National 30 Ton crane rubber tire _____
- Sq skidder loader w/ forks _____
- TH 103 Cat loader w/ forks _____
- JCB 550 loader framing bin _____
- 18 Ton National Crane w/ digger truck mounted _____
- Small utility Trailer _____
- _____
- _____

WEATHER CONDITIONS (Indicate above approx. time lost due to adverse weather.)

- 11-21-11 Clear wind 5 to 10 mph Temp 50° to 25°
- 11-22-11 Foggy to clear PM wind 5 to 15 mph Temp 27° to 32°

