

BakkenLink Pipeline LLC

North Dakota Gathering System

Weekly Construction Progress Report

Case #: PU-10-218

Project: BakkenLink Pipeline

Week Ending: Oct 30, 2012

Title	Name	Company	Office Phone	Cell Phone
Project Director	Darren Snow	BakkenLink	701-221-8340	701-204-1619
Mainline Contractor	Torsten Leines	Alpha Oil & Gas	701-842-2855	612-916-8417
Chief Inspector	Paul Gibbons	PCS		318-613-8522
Brief Description of Week's Activities				
Began foreign utility locates, potholing and ROW clearing/grading for construction activities.				
Brief Description of Next Week's Activities				
String out HDD and bore pipe. Continuing ROW preparation activities ahead of ditching.				
Mainline Construction				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Fences and Utility Location	313,954 ft	76%	313,954 ft	76%
Clear & Grade	5,432 ft	2%	5,432 ft	2%
Clear				
Stringing				
Welding				
Ditching				
Lower In				
Backfill				
Clean-up				
Belfield Lateral Construction				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Fences and Utility Location	0	0	0	0
Clear & Grade				
Stringing	0	0	0	0
Welding	0	0	0	0
Ditching	0	0	0	0
Lower In	0	0	0	0
Backfill	0	0	0	0
Clean-up	0	0	0	0
Project Site Safety				
Discussing effect of cold and snow on ROW. Using caution				
Signatory			Date	
Darren Snow			10/31/2012	