

BakkenLink Pipeline LLC

North Dakota Gathering System

Weekly Construction Progress Report

Case #:PU-10-218

Project: BakkenLink Pipeline

Week Ending: Nov 2, 2012

Title	Name	Company	Office Phone	Cell Phone
Project Director	Darren Snow	BakkenLink	701-221-8340	701-204-1619
Mainline Contractor	Torsten Leines	Alpha Oil & Gas	701-842-2855	612-916-8417
Chief Inspector	Paul Gibbons	PCS		318-613-8522
Brief Description of Week's Activities				
Began foreign utility locates, potholing and ROW clearing/grading for construction activities. Stringing of HDD pipe has begun for North Bluff HDD.				
Brief Description of Next Week's Activities				
Continue stringing out HDD and bore pipe. Continuing ROW preparation activities ahead of ditching. Welding and coating of pipe strings expected to begin at I-94 and North Bluff HDDs.				
Mainline Construction				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Fences and Utility Location	313,954 ft	76%	313,954 ft	76%
Clear & Grade	20,558 ft	11%	20,558 ft	11%
Clear				
Stringing				
Welding				
Ditching				
Lower In				
Backfill				
Clean-up				
Belfield Lateral Construction				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Fences and Utility Location	0	0	0	0
Stringing	0	0	0	0
Welding	0	0	0	0
Ditching	0	0	0	0
Lower In	0	0	0	0
Backfill	0	0	0	0
Clean-up	0	0	0	0
Project Site Safety				
Discussing effect of cold and snow on ROW. Using caution				
Signatory			Date	
Darren Snow			11/5/2012	

BakkenLink Pipeline LLC

North Dakota Gathering System

Weekly Construction Progress Report

Case #:PU-10-218

Project: BakkenLink Pipeline

Week Ending: Nov 2, 2012

Title	Name	Company	Office Phone	Cell Phone
Project Director	Darren Snow	BakkenLink	701-221-8340	701-204-1619
Mainline Contractor	Torsten Leines	Alpha Oil & Gas	701-842-2855	612-916-8417
Chief Inspector	Paul Gibbons	PCS		318-613-8522
Brief Description of Week's Activities				
Began foreign utility locates, potholing and ROW clearing/grading for construction activities. Stringing of HDD pipe has begun for North Bluff HDD.				
Brief Description of Next Week's Activities				
Continue stringing out HDD and bore pipe. Continuing ROW preparation activities ahead of ditching. Welding and coating of pipe strings expected to begin at I-94 and North Bluff HDDs.				
Mainline Construction				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Fences and Utility Location	313,954 ft	76%	313,954 ft	76%
Clear & Grade	20,558 ft	11%	20,558 ft	11%
Clear				
Stringing				
Welding				
Ditching				
Lower In				
Backfill				
Clean-up				
Belfield Lateral Construction				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Fences and Utility Location	0	0	0	0
Stringing	0	0	0	0
Welding	0	0	0	0
Ditching	0	0	0	0
Lower In	0	0	0	0
Backfill	0	0	0	0
Clean-up	0	0	0	0
Project Site Safety				
Discussing effect of cold and snow on ROW. Using caution				
Signatory			Date	
Darren Snow			11/5/2012	