

BakkenLink Pipeline LLC

North Dakota Gathering System Weekly Construction Progress Report

Case #:PU-10-218

Project: BakkenLink Pipeline

Week Ending: Nov 9, 2012

Title	Name	Company	Office Phone	Cell Phone
Project Director	Darren Snow	BakkenLink	701-221-8340	701-204-1619
Mainline Contractor	Torsten Leines	Alpha Oil & Gas	701-842-2855	612-916-8417
Chief Inspector	Paul Gibbons	PCS		318-613-8522
Brief Description of Week's Activities				
Continued with foreign utility locates, potholing and ROW clearing/grading for construction activities. I-94 drill string fabrication completed and leak tested. Drilling operations began on I-94 crossing. Began stringing mainline pipe at Fryburg moving north as well as north of North Bluff HDD.				
Brief Description of Next Week's Activities				
Continue stringing out HDD and bore pipe. Continuing ROW preparation activities ahead of ditching. Continue stringing of line pipe. Begin setting traps and pipeline equipment at Fryburg rail terminal. Install station piping at Watford City				
Mainline Construction				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Fences and Utility Location	313,954 ft	76%	313,954 ft	76%
Clear & Grade	32,749 ft	7%	53,307 ft	18%
Clear	6,805 ft	2%	6,805 ft	2%
Stringing				
Welding				
Ditching				
Lower In				
Backfill				
Clean-up				
Belfield Lateral Construction				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Fences and Utility Location	0	0	0	0
Stringing	0	0	0	0
Welding	0	0	0	0
Ditching	0	0	0	0
Lower In	0	0	0	0
Backfill	0	0	0	0
Clean-up	0	0	0	0
Project Site Safety				
Discussing effect of cold and snow on ROW. ROW was muddy limiting construction activities.				
Signatory			Date	
Darren Snow			11/11/12	