

# BakkenLink Pipeline LLC

North Dakota Gathering System

## Weekly Construction Progress Report

Case #: PU-10-218

Project: BakkenLink Pipeline

Week Ending: Nov 16, 2012

Title	Name	Company	Office Phone	Cell Phone
Project Director	Darren Snow	BakkenLink	701-221-8340	701-204-1619
Mainline Contractor	Torsten Leines	Alpha Oil & Gas	701-842-2855	612-916-8417
Chief Inspector	Paul Gibbons	PCS		318-613-8522
<b>Brief Description of Week's Activities</b>				
Continued with foreign utility locates, potholing and ROW clearing/grading for construction activities. I-94 drilling operations in progress. Continued stringing mainline pipe at Fryburg moving north as well as north of North Bluff HDD. Began ditching at Fryburg moving north. 133 <sup>rd</sup> Ave and 35 <sup>th</sup> St SW HDD installation completed.				
<b>Brief Description of Next Week's Activities</b>				
Continue stringing out HDD and bore pipe. Continuing ROW preparation activities ahead of ditching. Continue stringing of line pipe. Begin setting traps and pipeline equipment at Fryburg rail terminal. Install station piping at Watford City				
<b>Mainline Construction</b>				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Fences and Utility Location	313,954 ft	76%	313,954 ft	76%
Clear & Grade	43,814 ft	9%	97,121 ft	27%
Stringing	13,252 ft	4%	20,057 ft	6%
Bending	12,280 ft	3%	12,280 ft	3%
Welding	7067 ft	4%	7067 ft	4%
Ditching				
Lower In				
Backfill				
Clean-up				
<b>Belfield Lateral Construction</b>				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Fences and Utility Location	0	0	0	0
Stringing	0	0	0	0
Welding	0	0	0	0
Ditching	0	0	0	0
Lower In	0	0	0	0
Backfill	0	0	0	0
Clean-up	0	0	0	0
<b>Project Site Safety</b>				
Discussing effect of cold and snow on ROW.				
<b>Signatory</b>			<b>Date</b>	
Darren Snow			11/19/2012	