

BakkenLink Pipeline LLC

North Dakota Gathering System

Weekly Construction Progress Report

Case #:PU-10-218

Project: BakkenLink Pipeline

Week Ending: Nov 23, 2012

Title	Name	Company	Office Phone	Cell Phone
Project Director	Darren Snow	BakkenLink	701-221-8340	701-204-1619
Mainline Contractor	Torsten Leines	Alpha Oil & Gas	701-842-2855	612-916-8417
Chief Inspector	Paul Gibbons	PCS		318-613-8522
Brief Description of Week's Activities				
Little Missouri River North drill string was tested and drilling operations began on that drill. Ditching and lowering in began as well.				
Brief Description of Next Week's Activities				
Continue drilling operations on Little Missouri River and continue stringing, ditching and lowering in.				
Mainline Construction				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Fences and Utility Location			313,954 ft	76%
Clear & Grade	53,891 ft	16%	151,021 ft	37%
Stringing	86,157 ft	21%	86,157 ft	21%
Welding	28,536 ft			
Ditching	15,306 ft	3%	15,306 ft	3%
Lower In	1,869 ft	1%	1,869 ft	1%
Backfill	1,869 ft	1%	1,869 ft	1%
Clean-up				
Belfield Lateral Construction				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Fences and Utility Location	0	0	0	0
Stringing	0	0	0	0
Welding	0	0	0	0
Ditching	0	0	0	0
Lower In	0	0	0	0
Backfill	0	0	0	0
Clean-up	0	0	0	0
Project Site Safety				
Discussing effect of cold and snow on ROW. ROW was muddy limiting construction activities.				
Signatory			Date	
Darren Snow			11/26/12	