

BakkenLink Pipeline LLC

North Dakota Gathering System

Weekly Construction Progress Report

Case #: PU-10-218

Project: BakkenLink Pipeline

Week Ending: Nov 30, 2012

Title	Name	Company	Office Phone	Cell Phone
Project Director	Darren Snow	BakkenLink	701-221-8340	701-204-1619
Mainline Contractor	Torsten Leines	Alpha Oil & Gas	701-842-2855	612-916-8417
Chief Inspector	Paul Gibbons	PCS		318-613-8522
Brief Description of Week's Activities				
Continued with foreign utility locates, potholing and ROW clearing/grading for construction activities. Began work on the Belfield lateral and installing station piping and the Watford City receipt point. I-94 HDD completed. HDDs in progress: North Bluff Little Missouri River and Tarnavsky HDD. Stringing activities began for Summit Campground drill. Continuing mainline, ROW prep, stringing, ditching, welding, lowering in and backfilling.				
Brief Description of Next Week's Activities				
Continue stringing out HDD and bore pipe. Continue ROW preparation activities ahead of ditching. Continue stringing of line pipe. Begin setting traps and pipeline equipment at Fryburg rail terminal. Complete station piping at Watford City. Begin ditching on Belfield lateral.				
Mainline Construction				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Fences and Utility Location	0 ft	0%	313,954 ft	76%
Clear & Grade	22,260 ft	2%	173,281 ft	39%
Stringing	21,021 ft	43%	107,178 ft	18%
Bending	40,294 ft	6%	62,830 ft	12%
Welding	54,799 ft	8%	83,335 ft	16%
Lower In	7,190 ft	2%	10,928 ft	3%
Backfill	7,187 ft	1%	9,056 ft	2%
Clean-up				
Belfield Lateral Construction				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Fences and Utility Location	0	0	0	0
Stringing	0	0	0	0
Welding	0	0	0	0
Ditching	0	0	0	0
Lower In	0	0	0	0
Backfill	0	0	0	0
Clean-up	0	0	0	0
Project Site Safety				
Discussing effect of cold and snow on ROW. Continue conducting daily JSAs.				
Signatory			Date	
Darren Snow			12/3/2012	