

BakkenLink Pipeline LLC

North Dakota Gathering System

Weekly Construction Progress Report

Case #:PU-10-218

Project: BakkenLink Pipeline

Week Ending: Dec 24, 2012

| Title | Name | Company | Office Phone | Cell Phone |
|---|----------------|-----------------|----------------|------------------|
| Project Director | Darren Snow | BakkenLink | 701-221-8340 | 701-204-1619 |
| Mainline Contractor | Torsten Leines | Alpha Oil & Gas | 701-842-2855 | 612-916-8417 |
| Chief Inspector | Paul Gibbons | PCS | | 318-613-8522 |
| Brief Description of Week's Activities | | | | |
| Continued with foreign utility locates, potholing and ROW clearing/grading for construction activities. Completed stringing pipe on Belfield lateral. HDDs in Progress: North Bluff Little Missouri River pullback complete 12/21/12. Continuing mainline, ROW prep, stringing, ditching, welding, lowering in and backfilling. Started stringing pipe and setting trap at the Fryburg rail facility. | | | | |
| Brief Description of Next Week's Activities | | | | |
| Complete the North Bluff HDD pull back and demobilize until Jan 3. | | | | |
| Mainline Construction | | | | |
| Description | Week Complete | % Week Complete | Total Complete | % Total Complete |
| Fences and Utility Location | 0 ft | 0% | 313,954 ft | 76% |
| Clear & Grade | 27,675 ft | 5% | 271,610 ft | 55% |
| Stringing | 7,004 ft | 1% | 228,721, ft | 46% |
| Bending | 21,799 ft | 4% | 199,145 ft | 40% |
| Welding | 21,900 ft | 4% | 194,700 | 39% |
| Lower In | 20,388ft | 4% | 127,773 ft | 26% |
| Backfill | 20,423 ft | 4% | 121,210 ft | 25% |
| Clean-up | 15,207ft | 3% | 21,045 ft | 4% |
| Belfield Lateral Construction | | | | |
| Description | Week Complete | % Week Complete | Total Complete | % Total Complete |
| Fences and Utility Location | 0 | 0 | 0 | 0 |
| Clear & Grade | 0 ft | 0% | 17,684 ft | 95% |
| Stringing | 19,296 ft | 100% | 19,296 ft | 100% |
| /Bending | 6,674 ft | 35% | 6,674 ft | 35% |
| Welding | 10,400 ft | 54% | 10,400 ft | 54% |
| Lower In | 0 | 0 | 0 | 0 |
| Backfill | 0 | 0 | 0 | 0 |
| Clean-up | 0 | 0 | 0 | 0 |
| Project Site Safety | | | | |
| Discussing effect of cold and snow on ROW. Continue conducting daily JSAs. | | | | |
| Signatory | | | Date | |
| Darren Snow | | | 12/24/12 | |