

# BakkenLink Pipeline LLC

North Dakota Gathering System

## Weekly Construction Progress Report

Case #:PU-10-218

Project: BakkenLink Pipeline

Week Ending: Dec 31, 2012

Title	Name	Company	Office Phone	Cell Phone
Project Director	Darren Snow	BakkenLink	701-221-8340	701-204-1619
Mainline Contractor	Torsten Leines	Alpha Oil & Gas	701-842-2855	612-916-8417
Chief Inspector	Paul Gibbons	PCS		318-613-8522
<b>Brief Description of Week's Activities</b>				
A pig launcher was assembled on the North Bluff after HDD pull-back for pigging activities upon return from holiday break. No other work performed as construction activities are on hold for the Christmas and New Year holidays.				
<b>Brief Description of Next Week's Activities</b>				
Construction activities scheduled to resume on Jan 3.				
<b>Mainline Construction</b>				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Fences and Utility Location	0 ft	0%	313,954 ft	76%
Clear & Grade	27,675 ft	5%	271,610 ft	55%
Stringing	7,004 ft	1%	228,721, ft	46%
Bending	21,799 ft	4%	199,145 ft	40%
Welding	21,900 ft	4%	194,700	39%
Lower In	20,388ft	4%	127,773 ft	26%
Backfill	20,423 ft	4%	121,210 ft	25%
Clean-up	15,207ft	3%	21,045 ft	4%
<b>Belfield Lateral Construction</b>				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Fences and Utility Location	0	0	0	0
Clear & Grade	0 ft	0%	17,684 ft	95%
Stringing	19,296 ft	100%	19,296 ft	100%
/Bending	6,674 ft	35%	6,674 ft	35%
Welding	10,400 ft	54%	10,400 ft	54%
Lower In	0	0	0	0
Backfill	0	0	0	0
Clean-up	0	0	0	0
<b>Project Site Safety</b>				
Discussing effect of cold and snow on ROW. Continue conducting daily JSAs.				
<b>Signatory</b>			<b>Date</b>	
Darren Snow			12/31/12	