

BakkenLink Pipeline LLC

North Dakota Gathering System

Weekly Construction Progress Report

Case #: PU-10-218

Project: BakkenLink Pipeline

Week Ending: Jan 7, 2013

Title	Name	Company	Office Phone	Cell Phone
Project Director	Darren Snow	BakkenLink	701-221-8340	701-204-1619
Mainline Contractor	Torsten Leines	Alpha Oil & Gas	701-842-2855	612-916-8417
Chief Inspector	Paul Gibbons	PCS		318-613-8522
Brief Description of Week's Activities				
No construction updates for this week. Construction activities resumed 1/3/13.				
Brief Description of Next Week's Activities				
Run gauge plate on North Bluff HDD pipe. Begin South Bluff HDD. Weld and Lower in Belfield lateral. Continue mainline, ROW prep, stringing, ditching, welding, lowering in and backfilling.				
Mainline Construction				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Fences and Utility Location	0 ft	0%	313,954 ft	76%
Clear & Grade	27,675 ft	5%	271,610 ft	55%
Stringing	7,004 ft	1%	228,721, ft	46%
Bending	21,799 ft	4%	199,145 ft	40%
Welding	21,900 ft	4%	194,700	39%
Lower In	20,388ft	4%	127,773 ft	26%
Backfill	20,423 ft	4%	121,210 ft	25%
Clean-up	15,207ft	3%	21,045 ft	4%
Belfield Lateral Construction				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Fences and Utility Location	0	0	0	0
Clear & Grade	0 ft	0%	17,684 ft	95%
Stringing	19,296 ft	100%	19,296 ft	100%
/Bending	6,674 ft	35%	6,674 ft	35%
Welding	10,400 ft	54%	10,400 ft	54%
Lower In	0	0	0	0
Backfill	0	0	0	0
Clean-up	0	0	0	0
Project Site Safety				
Discussing effect of cold and snow on ROW. Continue conducting daily JSAs.				
Signatory			Date	
Darren Snow			1/7/13	