

BakkenLink Pipeline LLC

North Dakota Gathering System

Weekly Construction Progress Report

Case #:PU-10-218

Project: BakkenLink Pipeline

Week Ending: Jan 14, 2013

Title	Name	Company	Office Phone	Cell Phone
Project Director	Darren Snow	BakkenLink	701-221-8340	701-204-1619
Mainline Contractor	Torsten Leines	Alpha Oil & Gas	701-842-2855	612-916-8417
Chief Inspector	Paul Gibbons	PCS		318-613-8522
Brief Description of Week's Activities				
Gauge plate run for North Bluff HDD pipe. Work to complete Belfield lateral				
Brief Description of Next Week's Activities				
Begin installation of station piping at Whiting, Belfield Interconnect. Begin South Bluff HDD. Continue to weld and lower in Belfield lateral. Continue mainline, ROW prep, stringing, ditching, welding, lowering in and backfilling.				
Mainline Construction				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Fences and Utility Location	0 ft	0%	313,954 ft	76%
Clear & Grade	12,629 ft	5%	284,239 ft	60%
Stringing	8,379 ft	1%	228,721, ft	46%
Bending	10,715 ft	4%	209,860 ft	40%
Welding	9,500 ft	1%	204,200	40%
Lower In	2,343ft	1%	135,721 ft	26%
Backfill	5,710 ft	5%	126,920 ft	25%
Clean-up	39,719ft	8%	60,764 ft	12%
Belfield Lateral Construction				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Fences and Utility Location	0	0	0	0
Clear & Grade	0 ft	0%	17,684 ft	100%
Stringing	0 ft	00%	19,296 ft	100%
/Bending	2,332 ft	12%	9,006 ft	100%
Welding	8,300 ft	41%	18,700ft	95%
Lower In	18,300 ft	100%	18,300 ft	100%
Backfill	19,203 ft	100%	19,203 ft	100%
Clean-up	0	0	0	0
Project Site Safety				
Discussing effect of cold and snow on ROW. Continue conducting daily JSAs.				
Signatory			Date	
Darren Snow			1/14/13	