

BakkenLink Pipeline LLC

North Dakota Gathering System

Weekly Construction Progress Report

Case #:PU-10-218

Project: BakkenLink Pipeline

Week Ending: Jan 21, 2013

Title	Name	Company	Office Phone	Cell Phone
Project Director	Darren Snow	BakkenLink	701-221-8340	701-204-1619
Mainline Contractor	Torsten Leines	Alpha Oil & Gas	701-842-2855	612-916-8417
Chief Inspector	Paul Gibbons	PCS		318-613-8522
Brief Description of Week's Activities				
Completed mechanical pipeline on Belfield lateral. Began installation of station piping at Whiting, Belfield Interconnect. in progress. Began South Bluff Little Missouri River pilot hole.				
Brief Description of Next Week's Activities				
Complete mainline pipeline from Sta 0+00 to 376+60. Begin drilling operations on Forest Service property. Continue mainline, ROW prep, stringing, ditching, welding, lowering in and backfilling. Hydrotest 10 miles of pipeline including Belfield lateral and the mainline up Belfield lateral interconnect.				
Mainline Construction				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Fences and Utility Location	0 ft	0%	313,954 ft	76%
Clear & Grade	13,072 ft	5%	297,311 ft	63%
Stringing	17,596ft	4%	246,317 ft	50%
Bending	6,613ft	3%	216,473ft	43%
Welding	1,000 ft	<1%	205,200	40%
Lower In	5,335ft	3%	141,056 ft	29%
Backfill	8,154 ft	2%	135,074 ft	27%
Clean-up	0 ft	0%	60,764 ft	12%
Belfield Lateral Construction				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Fences and Utility Location	0	0	0	0
Clear & Grade	0 ft	0%	17,684 ft	100%
Stringing	0 ft	00%	19,296 ft	100%
/Bending	2,332 ft	12%	9,006 ft	100%
Welding	8,300 ft	41%	18,700ft	95%
Lower In	18,300 ft	100%	18,300 ft	100%
Backfill	19,203 ft	100%	19,203 ft	100%
Clean-up	0	0	0	0
Project Site Safety				
Discussing effect of cold and snow on ROW. Continue conducting daily JSAs.				
Signatory			Date	
Darren Snow			1/21/13	