



North Dakota Gathering System

## Weekly Construction Progress Report

Case #: PU-10-218

Project: BakkenLink Pipeline

Week Ending: Feb 4, 2013

Title	Name	Company	Office Phone	Cell Phone
Project Director	Darren Snow	BakkenLink	701-221-8340	701-204-1619
Mainline Contractor	Torsten Leines	Alpha Oil & Gas	701-842-2855	612-916-8417
Chief Inspector	Paul Gibbons	PCS		318-613-8522

### Brief Description of Week's Activities

Completed mechanical pipeline on Belfield Lateral. Continued installation of station piping at Whiting, Belfield Interconnect. Continued South Bluff Little Missouri River pilot hole advanced to approximately 1600ft. Began stringing pipe for Hwy 85 HDD on Forest Service property. Progress limited this week due to extremely cold conditions.

### Brief Description of Next Week's Activities

Complete Whiting, Belfield Interconnect and Fryburg station piping installation. Hydrotest 10 miles of pipeline including Belfield Lateral and the mainline up Belfield Lateral Interconnect. Begin installation of pipe supports and concrete work at stations. Begin HDD operations: Green River and Summit Campground. Continue mainline, ROW prep, stringing, ditching, welding, lowering in and backfilling.

### Mainline Construction

Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Fences and Utility Location	0 ft	0.0%	313,954 ft	64%
Clear & Grade	9,273 ft	1.9%	314,025 ft	64%
Stringing	7,672 ft	1.6%	262,373 ft	54%
Bending	6,608 ft	1.4%	226,867 ft	46%
Welding	5,500 ft	1.1%	227,220 ft	46%
Lower In	5,687 ft	1.1%	149,585 ft	30%
Backfill	5,299 ft	1.1%	142,335 ft	29%
Clean-up	3,062 ft	0.6%	55,713 ft	12%

### Belfield Lateral Construction

Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Fences and Utility Location	0	0	0	0
Clear & Grade	0 ft	0%	17,684 ft	100%
Stringing	0 ft	0%	19,296 ft	100%
/Bending	0 ft	0%	9,006 ft	100%
Welding	596 ft	3%	19,296 ft	100%
Lower In	996 ft	5 %	19,296 ft	100%
Backfill	93 ft	0.5%	19,296 ft	100%
Clean-up	10,587 ft	60%	10,587	60%

### Project Site Safety

Discussing effect of cold and snow on ROW. Continue conducting daily JSAs.

Signatory	Date
Darren Snow	2/4/13