



North Dakota Gathering System

Weekly Construction Progress Report

Case #:PU-10-218

Project: BakkenLink Pipeline

Week Ending: Feb 11, 2013

Title	Name	Company	Office Phone	Cell Phone
Project Director	Darren Snow	BakkenLink	701-221-8340	701-204-1619
Mainline Contractor	Torsten Leines	Alpha Oil & Gas	701-842-2855	612-916-8417
Chief Inspector	Paul Gibbons	PCS		318-613-8522

Brief Description of Week's Activities

Completed station piping at Belfield Interconnect. Continued installation of station piping at Whiting facility. HDD Progress: Continued South Bluff Little Missouri River pilot hole advanced to approximately 3300ft; Green River reaming commenced; Hwy 85 pilot hole completed and pullback started. Began stringing pipe for the Green River HDD.

Brief Description of Next Week's Activities

Complete Whiting station piping installation. Hydrotest 10 miles of pipeline including Belfield Lateral and the mainline up Belfield Lateral Interconnect. Begin installation of pipe supports and concrete work at stations. Complete the HDD operations: pull back the Green River HDD; begin drilling on Summit Campground; complete the pilot hole for the South Bluff HDD, begin drilling operations for the Woody Draw and the Summit Campground. Continue mainline, ROW prep, stringing, ditching, welding, lowering in and backfilling.

Mainline Construction

Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Fences and Utility Location	0 ft	0.0%	313,954 ft	64%
Clear & Grade	9,273 ft	1.9%	314,025 ft	64%
Stringing	7,672 ft	1.6%	262,373 ft	54%
Bending	72,656 ft	15%	299,523 ft	61%
Welding	69,541 ft	14%	296,761 ft	60%
Lower In	7,677 ft	1.5%	157,261 ft	32%
Backfill	4,255 ft	0.9%	146,590ft	30%
Clean-up	2,600 ft	0.5%	58,313 ft	12%

Belfield Lateral Construction

Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Fences and Utility Location	0	0	0	0
Clear & Grade	0 ft	0%	17,684 ft	100%
Stringing	0 ft	0%	19,296 ft	100%
Bending	0 ft	0%	9,006 ft	100%
Welding	0 ft	0%	19,296 ft	100%
Lower In	0 ft	0%	19,296 ft	100%
Backfill	0 ft	0%	19,296 ft	100%
Clean-up	7,440 ft	35%	18,027 lf	95%

Project Site Safety

Discussing effect of cold and snow on ROW. Continue conducting daily JSAs.

Signatory	Date
Darren Snow	2/11/13