



North Dakota Gathering System

## Weekly Construction Progress Report

Case #: PU-10-218

Project: BakkenLink Pipeline

Week Ending: Feb 25, 2013

Title	Name	Company	Office Phone	Cell Phone
Project Director	Darren Snow	BakkenLink	701-221-8340	701-204-1619
Mainline Contractor	Torsten Leines	Alpha Oil & Gas	701-842-2855	612-916-8417
Chief Inspector	Paul Gibbons	PCS		318-613-8522

### Brief Description of Week's Activities

Successfully completed hydrotest and caliper pig runs for mainline and lateral. HDD Progress: South Bluff Little Missouri River pilot hole completed, reaming pass to 1,400 lf; Green River reaming completed; Woody Draw HDD completed; Summit Campground HDD pilot advanced to 1200 lf; Completed Fryburg station piping pending final torque. Began installation of civil components at Fryburg and Interconnect.

### Brief Description of Next Week's Activities

Complete installation of pipe supports and concrete work at Fryburg, Whiting and Interconnect stations. Complete installation of E&I components at Fryburg, Whiting and Interconnect stations. Complete the HDD operations: Pull back the Green River HDD; Complete South Bluff HDD; Complete reaming of Summit campground HDD. Continue mainline, ROW prep, stringing, ditching, welding, lowering in and backfilling between MLV#10 and Watford City RP.

### Mainline Construction

Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Fences and Utility Location	0 ft	0%	313,954 ft	64%
Clear & Grade	0 ft	0%	319,486 ft	65%
Stringing	0 ft	0%	271,326 ft	55%
Bending	1,407 ft	0.5%	306,160 ft	63%
Welding	2,904 ft	0.5%	306,661 ft	62%
Lower In	9,017 ft	2%	167,611 ft	34%
Backfill	5,175 ft	1%	163,769 ft	33%
Clean-up	16,238 ft	3%	81,091 ft	17%

### Belfield Lateral Construction

Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Fences and Utility Location	0 ft	0%	0 ft	0%
Clear & Grade	0 ft	0%	17,684 ft	100%
Stringing	0 ft	0%	19,296 ft	100%
Bending	0 ft	0%	9,006 ft	100%
Welding	0 ft	0%	19,296 ft	100%
Lower In	0 ft	0%	19,296 ft	100%
Backfill	0 ft	0%	19,296 ft	100%
Clean-up	0 ft	0%	18,027 lf	95%

### Project Site Safety

Discussing effect of cold and snow on ROW. Continue conducting daily JSAs.

Signatory	Date
Darren Snow	2/25/13