



North Dakota Gathering System

## Weekly Construction Progress Report

Case #:PU-10-218

Project: BakkenLink Pipeline

Week Ending: Mar 11, 2013

Title	Name	Company	Office Phone	Cell Phone
Project Director	Darren Snow	BakkenLink	701-221-8340	701-204-1619
Mainline Contractor	Torsten Leines	Alpha Oil & Gas	701-842-2855	612-916-8417
Chief Inspector	Paul Gibbons	PCS		318-613-8522
<b>Brief Description of Week's Activities</b>				
HDD Progress: Summit Campground HDD pilot advanced to 2,990 lf. Completed installation of civil and electrical components at Fryburg, Interconnect and Whiting facilities. Packed 8" lateral with nitrogen in preparation for commissioning. Testing of valve communications and electrical components ongoing in preparation for flowing of oil.				
<b>Brief Description of Next Week's Activities</b>				
Complete these HDD operations: Summit campground HDD pilot. Continue commissioning activities for the southern segment of pipeline between MLV#10 and the rail terminal and the Belfield lateral. Continue construction on mainline, ROW prep, stringing, ditching, welding, lowering in and backfilling between MLV#10 and Watford City RP. Continue testing of valve communications and electrical components in preparation for flowing of oil.				
<b>Mainline Construction</b>				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Fences and Utility Location	0 ft	0%	313,954 ft	64%
Clear & Grade	0 ft	0%	319,486 ft	65%
Stringing*	12,976 ft	2.6%	286,958 ft	59%
Bending	5,775 ft	1.2%	311,935 ft	64%
Welding	4,555 ft	0.9%	317,559 ft	64%
Lower In	11,454 ft	2.3%	180,001 ft	36%
Backfill	11,709 ft	2.4%	177,617 ft	36%
Clean-up	1,435 ft	0.3%	82,526 ft	17%
<b>Belfield Lateral Construction</b>				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Clear & Grade	0 ft	0%	17,684 ft	100%
Stringing	0 ft	0%	19,296 ft	100%
Bending	0 ft	0%	9,006 ft	100%
Welding	0 ft	0%	19,296 ft	100%
Lower In	0 ft	0%	19,296 ft	100%
Backfill	0 ft	0%	19,296 ft	100%
Clean-up	0 ft	0%	18,027 lf	95%
<b>Project Site Safety</b>				
Discussing effect of cold and snow on ROW. Continue conducting daily JSAs.				
<b>Signatory</b>			<b>Date</b>	
Darren Snow			3/11/13	

\*Note: Exclusive of road bores and HDD.