



North Dakota Gathering System

## Weekly Construction Progress Report

Case #: PU-10-218

Project: BakkenLink Pipeline

Week Ending: Mar 18, 2013

Title	Name	Company	Office Phone	Cell Phone
Project Director	Darren Snow	BakkenLink	701-221-8340	701-204-1619
Mainline Contractor	Torsten Leines	Alpha Oil & Gas	701-842-2855	612-916-8417
Chief Inspector	Paul Gibbons	PCS		318-613-8522

### Brief Description of Week's Activities

Commissioned the 8" Belfield lateral and the 12" mainline from MLV#10 to Fryburg. HDD Progress: Summit Campground HDD pilot advanced to 3,600 lf. Began stringing HDD pipe for the Little Missouri River crossing.

### Brief Description of Next Week's Activities

Complete these HDD operations: Summit campground HDD pilot. Complete work on the Forest Service property by April 1<sup>st</sup>. Continue mainline, ROW prep, stringing, ditching, welding, lowering in and backfilling between MLV#10 and Watford City RP.

### Mainline Construction

Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Fences and Utility Location	0 ft	0%	313,954 ft	64%
Clear & Grade	835 ft	0.2%	320,321 ft	65%
Stringing*	31,423 ft	6.4%	305,405 ft	62%
Bending	20,091 ft	4.1%	326,251 ft	67%
Welding	17,100 ft	3.5%	330,104 ft	67%
Lower In	21,777 ft	4.4%	190,324 ft	38%
Backfill	21,994 ft	4.5%	187,902 ft	38%
Clean-up	14,559 ft	3.0%	95,650 ft	20%

### Belfield Lateral Construction

Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Clear & Grade	0 ft	0%	17,684 ft	100%
Stringing	0 ft	0%	19,296 ft	100%
Bending	0 ft	0%	9,006 ft	100%
Welding	0 ft	0%	19,296 ft	100%
Lower In	0 ft	0%	19,296 ft	100%
Backfill	0 ft	0%	19,296 ft	100%
Clean-up	0 ft	0%	18,027 lf	95%

### Project Site Safety

Discussing effect of cold and snow on ROW. Continue conducting daily JSAs.

Signatory	Date
Darren Snow	3/18/13

\*Note: Exclusive of road bores and HDD.