



North Dakota Gathering System

Weekly Construction Progress Report

Case #: PU-10-218

Project: BakkenLink Pipeline

Week Ending: Mar 25, 2013

Title	Name	Company	Office Phone	Cell Phone
Project Director	Darren Snow	BakkenLink	701-221-8340	701-204-1619
Mainline Contractor	Torsten Leines	Alpha Oil & Gas	701-842-2855	612-916-8417
Chief Inspector	Paul Gibbons	PCS		318-613-8522
Brief Description of Week's Activities				
HDD Progress: Summit Campground HDD pilot completed. Forward reaming has begun. HDD equipment has begun being set-up in preparation for the Little Missouri River crossing. HWY 200 road bore (375') completed. Installation of MLV#7 ongoing.				
Brief Description of Next Week's Activities				
Complete these HDD operations: Summit Campground HDD reaming and pull back. Complete work on the Forest Service property by April 1 st . Continue mainline, ROW prep, stringing, ditching, welding, lowering in and backfilling between MLV#10 and Watford City RP. Complete installation of MLV#7.				
Mainline Construction				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Fences and Utility Location	0 ft	0%	313,954 ft	64%
Clear & Grade	0 ft	0%	320,321 ft	65%
Stringing*	3,736 ft	0.8%	309,141 ft	63%
Bending	19,295 ft	3.9%	345,546 ft	71%
Welding	12,973 ft	2.6%	343,077 ft	70%
Lower In	18,784 ft	3.8%	209,108 ft	42%
Backfill	11,955 ft	2.4%	199,857 ft	41%
Clean-up	15,016 ft	3.1%	110,666 ft	23%
Belfield Lateral Construction				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Clear & Grade	0 ft	0%	17,684 ft	100%
Stringing	0 ft	0%	19,296 ft	100%
Bending	0 ft	0%	9,006 ft	100%
Welding	0 ft	0%	19,296 ft	100%
Lower In	0 ft	0%	19,296 ft	100%
Backfill	0 ft	0%	19,296 ft	100%
Clean-up	0 ft	0%	18,027 lf	95%
Project Site Safety				
Discussing effect of cold and snow on ROW. Continue conducting daily JSAs.				
Signatory			Date	
Darren Snow			3/25/13	

*Note: Exclusive of road bores and HDD.