



North Dakota Gathering System

Weekly Construction Progress Report

Case #:PU-10-218

Project: BakkenLink Pipeline

Week Ending: Mar 31, 2013*

Title	Name	Company	Office Phone	Cell Phone
Project Director	Darren Snow	BakkenLink	701-221-8340	701-204-1619
Mainline Contractor	Torsten Leines	Alpha Oil & Gas	701-842-2855	612-916-8417
Chief Inspector	Paul Gibbons	PCS		318-613-8522
Brief Description of Week's Activities				
HDD Progress: Summit Campground HDD completed at approximate footage 5,922 LF. HDD equipment being set-up in preparation for the Little Missouri River crossing. Mainline installation progressing for MLV 10 to Watford City RP.				
Brief Description of Next Week's Activities				
Complete these HDD operations: Summit campground HDD clean up. Continue mainline, ROW prep, stringing, ditching, welding, lowering in and backfilling between MLV#10 and Watford City RP. Complete installation of MLV#7.				
Mainline Construction				
Description	Week Complete	% Week Complete	Total Complete*	% Total Complete
Fences and Utility Location	0 ft	0.0%	436,974 ft	88%
Clear & Grade	0 ft	0.0%	363,465 ft	74%
Stringing	0 ft	0.0%	344,100 ft	70%
Bending	0 ft	0.0%	344,100 ft	70%
Welding	23,400 ft	4.7%	344,100 ft	70%
Lower In	34,319 ft	6.9%	250,485 ft	51%
Backfill	43,917 ft	9.0%	249,477 ft	50%
Clean-up	34,337 ft	7.2%	145,003 ft	29%
Belfield Lateral Construction				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Clear & Grade	0 ft	0%	17,684 ft	100%
Stringing	0 ft	0%	19,296 ft	100%
Bending	0 ft	0%	9,006 ft	100%
Welding	0 ft	0%	19,296 ft	100%
Lower In	0 ft	0%	19,296 ft	100%
Backfill	0 ft	0%	19,296 ft	100%
Clean-up	0 ft	0%	18,027 ft	95%
Project Site Safety				
Discussing effect of muddy conditions on ROW. Continue conducting daily JSAs.				
Signatory			Date	
Darren Snow			4/1/13	

*Numbers reflect corrections to calculation error, current as of 3/31/2013.