



North Dakota Gathering System

Weekly Construction Progress Report

Case #: PU-10-218

Project: BakkenLink Pipeline

Week Ending: April 15, 2013

Title	Name	Company	Office Phone	Cell Phone
Project Director	Darren Snow	BakkenLink	701-221-8340	701-204-1619
Mainline Contractor	Torsten Leines	Alpha Oil & Gas	701-842-2855	612-916-8417
Chief Inspector	Paul Gibbons	PCS		318-613-8522

Brief Description of Week's Activities

HDD Progress: Continue working on the Little Missouri River crossing. Mainline installation progressing for MLV#10 to Watford City RP. Minimal footage and tie-in remaining between MLV#10 to Dunn RP. Pre-hydrotest meeting held in preparation for hydrotesting.

Brief Description of Next Week's Activities

Complete these HDD operations: Complete equipment set up and begin pilot hole drilling for Little Mo. River crossing. Continue mainline, ROW prep, stringing, ditching, welding, lowering in and backfilling between MLV#10 and Watford City RP. Complete installation of MLVs 6&7. Complete MLV#10 to Dunn in preparation for mainline cleaning and hydrotesting. Initial cleaning pigs to be run on southern section to prepare pipe for hydrotest.

Mainline Construction

Description	Week Complete	% Week Complete	Total Complete*	% Total Complete
Fences and Utility Location	0 ft	0.0%	436,974 ft	89%
Clear & Grade	0 ft	0.0%	363,465 ft	74%
Stringing	4,880 ft	1.0%	348,980 ft	71%
Bending	0 ft	0.0%	344,100 ft *	70%
Welding	0 ft +	0.0%	344,100 ft *	70%
Lower In	15,700 ft	3.2%	342,400 ft	69%
Backfill	15,700 ft	3.2%	342,400 ft	69%
Rough Clean-up	5,457 ft	1.1%	154,028 ft	32%

*3441+00 is approximate station for Watford City RP. Indicates work has been completed to that point.

+ All welding crews worked on tie-ins. No footage is reflected for tie-ins.

Belfield Lateral Construction

Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Clear & Grade	0 ft	0%	17,684 ft	100%
Stringing	0 ft	0%	19,296 ft	100%
Bending	0 ft	0%	9,006 ft	100%
Welding	0 ft	0%	19,296 ft	100%
Lower In	0 ft	0%	19,296 ft	100%
Backfill	0 ft	0%	19,296 ft	100%
Rough Clean-up	0 ft	0%	18,027 lf	95%

Project Site Safety

Major snow storm expected this weekend – watch for weather updates. Continue conducting daily JSAs.

Signatory	Date
Darren Snow	4/15/13