



North Dakota Gathering System

Weekly Construction Progress Report

Case #: PU-10-219

Project: BakkenLink Pipeline

Week Ending: May 3, 2013

Title	Name	Company	Office Phone	Cell Phone
Project Director	Darren Snow	BakkenLink	701-751-3401	701-204-1619
Mainline Contractor	Torsten Leines	Alpha Oil & Gas	701-842-2855	612-916-8417
Chief Inspector	Paul Gibbons	PCS		318-613-8522

Brief Description of Week's Activities

Little Missouri River HDD in progress. Installation activities progressing moving north of WC RP to 23rd Street and between Hwy 23 and 117th Ave. Cleanup activities continued on completed pipeline segments.

Brief Description of Next Week's Activities

Continue mainline, ROW prep, stringing, ditching, welding, lowering in, and backfilling north of Watford City RP. Complete installation of pipeline up to Watford City RP and prepare for cleaning and hydro-testing activities from Dunn RP to WC RP segment. Complete installation of MLVs 6&7 and begin pouring pipe supports and equipment pads for all MLV sites. Work to progress on Little Mo. River HDD.

Mainline Construction

Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Fences and Utility Location	0 ft	0.0%	436,974 ft	89%
Clear & Grade	20,046 ft	4.1%	407,106 ft	83%
Stringing	13,510 ft	2.8%	396,440 ft	81%
Bending	29,130 ft	6.0%	396,430 ft	81%
Welding	26,300 ft	5.3%	389,500 ft	79%
Lower In	28,143 ft	5.7%	382,543 ft	77%
Backfill	9,199 ft	1.9%	356,880 ft	72%
Rough Clean-up	16,897 ft	3.5%	181,752 ft	38%

Belfield Lateral Construction

Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Clear & Grade	0 ft	0%	17,684 ft	100%
Stringing	0 ft	0%	19,296 ft	100%
Bending	0 ft	0%	9,006 ft	100%
Welding	0 ft	0%	19,296 ft	100%
Lower In	0 ft	0%	19,296 ft	100%
Backfill	0 ft	0%	19,296 ft	100%
Rough Clean-up	0 ft	0%	18,027 lf	95%

Project Site Safety

Discussing effect of warmer temperatures and muddy conditions on ROW. Continue conducting daily JSAs.

Signatory	Date
Darren Snow	5/6/13