



North Dakota Gathering System

Weekly Construction Progress Report

Case #: PU-10-218

Project: BakkenLink Pipeline

Week Ending: May 20, 2013

Title	Name	Company	Office Phone	Cell Phone
Project Director	Darren Snow	BakkenLink	701-751-3401	701-204-1619
Mainline Contractor	Torsten Leines	Alpha Oil & Gas	701-842-2855	612-916-8417
Chief Inspector	Paul Gibbons	PCS		318-613-8522
Brief Description of Week's Activities				
Little Missouri River HDD installed and tie-in sections completed. MLV#6 installed. Pipeline segment between Dunn and Watford RPs cleaned, gage plate ran successfully, and hydrotest completed. Clean up continued on sections of pipeline where conditions allowed. Held safety meeting with pipeline installation contractor.				
Brief Description of Next Week's Activities				
Complete installation of outstanding pipe supports and equipment pads for all MLV sites. Continue working on clean-up and punchlist activities south of Watford City RP – as conditions allow.				
Mainline Construction				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Fences and Utility Location	0 ft	0%	436,974 ft	89%
Clear & Grade	0 ft	0 %	403,412 ft	82%
Stringing	1,437 ft	0.3%	403,412 ft	82%
Bending	1,437 ft	0.3%	403,412 ft	82%
Welding	1,437 ft	0.3%	403,412 ft	82%
Lower In	10,331 ft	2.1%	403,412 ft	82%
Backfill	35,440 ft	7.1%	403,412 ft	82%
Rough Clean-up	26,920 ft	5.6%	227,026 ft	46%
Belfield Lateral Construction				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Clear & Grade	0 ft	0%	17,684 ft	100%
Stringing	0 ft	0%	19,296 ft	100%
Bending	0 ft	0%	9,006 ft	100%
Welding	0 ft	0%	19,296 ft	100%
Lower In	0 ft	0%	19,296 ft	100%
Backfill	0 ft	0%	19,296 ft	100%
Rough Clean-up	0 ft	0%	18,027 lf	95%
Project Site Safety				
Discussing effect of rain, mud and high winds on ROW. Continue conducting daily JSAs.				
Signatory			Date	
Darren Snow			5/20/13	



North Dakota Gathering System

Weekly Construction Progress Report

Case #: PU-10-218

Project: BakkenLink Pipeline

Week Ending: May 13, 2013

Title	Name	Company	Office Phone	Cell Phone
Project Director	Darren Snow	BakkenLink	701-751-3401	701-204-1619
Mainline Contractor	Torsten Leines	Alpha Oil & Gas	701-842-2855	612-916-8417
Chief Inspector	Paul Gibbons	PCS		318-613-8522
Brief Description of Week's Activities				
Little Missouri River HDD completed. Installation activities progressed north of WC RP to 23 rd Street and between Hwy 23 and 117 th Ave. Civil work for MLV sites continues. Clean-up activities ongoing on right of way as it dries out.				
Brief Description of Next Week's Activities				
Continue mainline, ROW prep, stringing, ditching, welding, lowering in, and backfilling north of Watford City RP. Hydro-testing activities from Dunn RP to WC RP segment. Begin seeding on right of way where conditions allow.				
Mainline Construction				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Fences and Utility Location	0 ft	0.0%	436,974 ft	89%
Clear & Grade	0 ft	0.0%	407,106 ft	83%
Stringing	5,535 ft	1.1%	401,975 ft	82%
Bending	5,545 ft	1.1%	401,975 ft	82%
Welding	12,475 ft	2.5%	401,975 ft	82%
Lower In	10,538 ft	2.1%	393,081 ft	79%
Backfill	11,092 ft	2.2%	367,972 ft	74%
Rough Clean-up	18,354 ft	3.8%	200,106 ft	42%
Belfield Lateral Construction				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Clear & Grade	0 ft	0%	17,684 ft	100%
Stringing	0 ft	0%	19,296 ft	100%
Bending	0 ft	0%	9,006 ft	100%
Welding	0 ft	0%	19,296 ft	100%
Lower In	0 ft	0%	19,296 ft	100%
Backfill	0 ft	0%	19,296 ft	100%
Rough Clean-up	0 ft	0%	18,027 lf	95%
Project Site Safety				
Discussing effect of ROW conditions drying out. Continue conducting daily JSAs.				
Signatory			Date	
Darren Snow			5/13/13	