



North Dakota Gathering System

Weekly Construction Progress Report

Case #: PU-10-218

Project: BakkenLink Pipeline

Week Ending: June 3, 2013

Title	Name	Company	Office Phone	Cell Phone
Project Director	Darren Snow	BakkenLink	701-751-3401	701-204-1619
Mainline Contractor	Torsten Leines	Alpha Oil & Gas	701-842-2855	612-916-8417
Chief Inspector	Paul Gibbons	PCS		318-613-8522
Brief Description of Week's Activities				
Caliper pig run on 5/30/13. Mainline activities released for work 5/30 but rained out. No mainline progress.				
Brief Description of Next Week's Activities				
Resume mainline activities north of Watford City RP at skipped and restricted areas. Complete installation of outstanding pipe supports and equipment pads for any remaining sites. Continue work clean-up and punchlist activities south of WC RP. Beginning preparations for pipeline commissioning from Watford City to MLV#10.				
Mainline Construction				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Fences and Utility Location	0 ft	0%	436,974 ft	89%
Clear & Grade	0 ft	0%	403,412 ft	82%
Stringing	0 ft	0%	403,412 ft	82%
Bending	0 ft	0%	403,412 ft	82%
Welding	0 ft	0%	403,412 ft	82%
Lower In	0 ft	0%	403,412 ft	82%
Backfill	0 ft	0%	403,412 ft	82%
Rough Clean-up	0 ft	0%	227,026 ft	46%
Skipped areas approximately 28,488 ft				
Belfield Lateral Construction				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Clear & Grade	0 ft	0%	17,684 ft	100%
Stringing	0 ft	0%	19,296 ft	100%
Bending	0 ft	0%	9,006 ft	100%
Welding	0 ft	0%	19,296 ft	100%
Lower In	0 ft	0%	19,296 ft	100%
Backfill	0 ft	0%	19,296 ft	100%
Rough Clean-up	0 ft	0%	18,027 lf	95%
Project Site Safety				
Discussing effect of rain, mud and high winds on ROW. Continue conducting daily JSAs.				
Signatory			Date	
Darren Snow			6/3/13	