



North Dakota Gathering System

## Weekly Construction Progress Report

Case #: PU-10-218

Project: BakkenLink Pipeline

Week Ending: June 10, 2013

Title	Name	Company	Office Phone	Cell Phone
Project Director	Darren Snow	BakkenLink	701-751-3401	701-204-1619
Mainline Contractor	Torsten Leines	Alpha Oil & Gas	701-842-2855	612-916-8417
Chief Inspector	Paul Gibbons	PCS		318-613-8522

### Brief Description of Week's Activities

Work continued on MLV's including civil, scada, and electrical. Dig up and repair anomalies identified by caliper pig run. Preparing for filling mainline between Watford Receipt Point and MLV 10. Rained out on much of mainline work including clean up activities.

### Brief Description of Next Week's Activities

Resume mainline activities north of Watford City RP. Begin line fill of mainline from Watford City receipt point south to MLV#10. Continue work clean-up and punchlist activities south of WC RP.

### Mainline Construction

Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Fences and Utility Location	0 ft	0%	436,974 ft	89%
Clear & Grade	0 ft	0%	403,412 ft	82%
Stringing	0 ft	0%	403,412 ft	82%
Bending	0 ft	0%	403,412 ft	82%
Welding	0 ft	0%	403,412 ft	82%
Lower In	0 ft	0%	403,412 ft	82%
Backfill	0 ft	0%	403,412 ft	82%
Rough Clean-up	0 ft	0%	227,026 ft	46%

### Belfield Lateral Construction

Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Clear & Grade	0 ft	0%	17,684 ft	100%
Stringing	0 ft	0%	19,296 ft	100%
Bending	0 ft	0%	9,006 ft	100%
Welding	0 ft	0%	19,296 ft	100%
Lower In	0 ft	0%	19,296 ft	100%
Backfill	0 ft	0%	19,296 ft	100%
Rough Clean-up	0 ft	0%	18,027 lf	95%

### Project Site Safety

Discussing effect of rain, mud and high winds on ROW. Continue conducting daily JSAs.

Signatory	Date
Darren Snow	6/9/13