



North Dakota Gathering System

Weekly Construction Progress Report

Case #: PU-10-218

Project: BakkenLink Pipeline

Week Ending: June 24, 2013

Title	Name	Company	Office Phone	Cell Phone
Project Director	Darren Snow	BakkenLink	701-751-3401	701-204-1619
Mainline Contractor	Torsten Leines	Alpha Oil & Gas	701-842-2855	612-916-8417
Chief Inspector	Mike Dove	PCS		318-573-9769

Brief Description of Week's Activities

Commissioning of the mainline from Watford City to MLV #10 with oil completed 6/19. Mainline activities continued north of Watford City RP. PSC contracted inspector was out and looked over the project. Clean up and seeding continued on the south end.

Brief Description of Next Week's Activities

Continue mainline activities north of Watford City RP. Pour concrete piers for pipe supports at MLV 4. Continue work clean-up and punch list activities south of WC RP.

Mainline Construction

Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Fences and Utility Location	0 ft	0.0%	436,974 ft	89%
Clear & Grade	15,406 ft	3.1%	408,995 ft	83%
Stringing	10,723 ft	2.2%	387,175 ft	79%
Bending	9,630 ft	2.0%	386,082 ft	79%
Welding	3,900 ft	0.8%	380,352 ft	78%
Lower In	0 ft	0.0%	376,452 ft	77%
Backfill	0 ft	0.0%	376,452 ft	77%
Rough Clean-up	7,843 ft	1.6%	234,869 ft	48%

Belfield Lateral Construction

Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Clear & Grade	0 ft	0%	17,684 ft	100%
Stringing	0 ft	0%	19,296 ft	100%
Bending	0 ft	0%	9,006 ft	100%
Welding	0 ft	0%	19,296 ft	100%
Lower In	0 ft	0%	19,296 ft	100%
Backfill	0 ft	0%	19,296 ft	100%
Rough Clean-up	0 ft	0%	18,027 lf	95%

Project Site Safety

Discussing effect of rain, mud and high winds on ROW. Continue conducting daily JSAs.

Signatory	Date
Darren Snow	6/24/13