



North Dakota Gathering System

Weekly Construction Progress Report

Case #: PU-10-218

Project: BakkenLink Pipeline

Week Ending: July 8, 2013

Title	Name	Company	Office Phone	Cell Phone
Project Director	Darren Snow	BakkenLink	701-751-3401	701-204-1619
Mainline Contractor	Torsten Leines	Alpha Oil & Gas	701-842-2855	612-916-8417
Chief Inspector	Mike Dove	PCS		318-573-9769

Brief Description of Week's Activities

Mainline activities continued north of Watford City RP. Grading, stringing and bending have been completed up to Stone Johnny Road. Firing line has completed up to the second crossing of HWY 23 and is working toward Stone Johnny Road. Road bore of Co Rd 23 has been pulled and is being tied-in. Scoria has been placed at Interconnect site and MLVs 5, 7, 8, and 9. Seeding has begun on south end of pipeline ROW.

Brief Description of Next Week's Activities

Continue mainline activities north of Watford City RP. Pour concrete piers for pipe supports at MLV 4 once road bore for Hartel's Rd is complete. Continue work clean-up and punch list activities south of WC RP.

Mainline Construction

Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Fences and Utility Location	0 ft	0.0%	436,974 ft	89%
Clear & Grade	19,591 ft	4.0%	438,999 ft	89%
Stringing	18,306 ft	3.7%	423,381 ft	86%
Bending	20,117 ft	4.1%	422,326 ft	86%
Welding	19,600 ft	4.0%	414,052 ft	84%
Lower In	13,680 ft	2.8%	394,256 ft	80%
Backfill	9,276 ft	1.9%	388,859 ft	79%
Rough Clean-up	17,334 ft	3.5%	270,082 ft	55%

Belfield Lateral Construction

Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Clear & Grade	0 ft	0%	17,684 ft	100%
Stringing	0 ft	0%	19,296 ft	100%
Bending	0 ft	0%	9,006 ft	100%
Welding	0 ft	0%	19,296 ft	100%
Lower In	0 ft	0%	19,296 ft	100%
Backfill	0 ft	0%	19,296 ft	100%
Clean-up	0 ft	0%	18,027 lf	95%

Project Site Safety

Discussing effect of rain and mud on ROW. Continue conducting daily JSAs.

Signatory	Date
Darren Snow	7/7/13