



North Dakota Gathering System

Weekly Construction Progress Report

Case #: PU-10-218

Project: BakkenLink Pipeline

Week Ending: July 15, 2013

Title	Name	Company	Office Phone	Cell Phone
Project Director	Darren Snow	BakkenLink	701-751-3401	701-204-1619
Mainline Contractor	Torsten Leines	Alpha Oil & Gas	701-842-2855	612-916-8417
Chief Inspector	Mike Dove	PCS		318-573-9769

Brief Description of Week's Activities

Mainline activities continued north toward Dry Creek Terminal. Grading has reached HWY 73. Stringing and bending have been completed up to Johnson Road. Welding is south of Hwy 23, working toward Stone Johnny Road. Trenching, lowering-in and backfill are working in area of 116th Ave. Rock has been placed at Interconnect site and MLVs 5, 7, 8, and 9. Seeding has begun on south end of pipeline ROW.

Brief Description of Next Week's Activities

Continue mainline activities toward Dry Creek Terminal. Pour concrete piers for pipe supports at MLV 4 once road bore for Hartel's Rd is complete. Continue clean-up and punch list activities south of WC RP. Paint above ground appurtenances and piping. Complete installation of CP deep well anodes at MLV 5 and 8.

Mainline Construction

Description	Week Complete	% Week Complete	Total Complete*	% Total Complete
Fences and Utility Location	13,754 ft	2.8%	490,406 ft	100%
Clear & Grade	13,754 ft	2.8%	480,552 ft	98%
Stringing	15,194 ft	3.1%	471,861 ft	96%
Bending	14,473 ft	3.0%	471,861 ft	96%
Welding	5,124 ft	1.0%	454,136 ft	93%
Lower In	16,120 ft	3.3%	448,020 ft	91%
Backfill	14,870 ft	3.0%	446,700 ft	91%
Rough Clean-up	0 ft	0.0%	270,082 ft	55%

Belfield Lateral Construction

Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Clear & Grade	0 ft	0%	17,684 ft	100%
Stringing	0 ft	0%	19,296 ft	100%
Bending	0 ft	0%	9,006 ft	100%
Welding	0 ft	0%	19,296 ft	100%
Lower In	0 ft	0%	19,296 ft	100%
Backfill	0 ft	0%	19,296 ft	100%
Clean-up	0 ft	0%	19,296 ft	100%

Project Site Safety

Discussing effect of rain, mud and high winds on ROW. Continue conducting daily JSAs.

Signatory	Date
Darren Snow	7/15/13