



North Dakota Gathering System

Weekly Construction Progress Report

Case #: PU-10-218

Project: BakkenLink Pipeline

Week Ending: July 22, 2013

Title	Name	Company	Office Phone	Cell Phone
Project Director	Darren Snow	BakkenLink	701-751-3401	701-204-1619
Mainline Contractor	Torsten Leines	Alpha Oil & Gas	701-842-2855	612-916-8417
Chief Inspector	Mike Dove	PCS		318-573-9769

Brief Description of Week's Activities

Mainline activities continued north toward Dry Creek Terminal. Painting of above ground facilities is ongoing. Seeding of the cleaned up right of way continues. The Cathodic Protection anode bed installation is complete.

Brief Description of Next Week's Activities

Continue mainline activities toward Dry Creek Terminal. Complete fabrication of MLV 4 and tie-in to mainline. Continue clean-up and punch list activities south of WC RP. Continue painting above ground valve settings. Continue final clean up and seeding.

Mainline Construction

Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Fences and Utility Location	0 ft	0.0%	490,406 ft	100%
Clear & Grade	6,617 ft	1.3%	487,169 ft	99%
Stringing	14,888 ft	3.0%	486,749 ft	99%
Bending	15,089 ft	3.1%	486,950 ft	99%
Welding	22,764 ft	4.6%	476,900 ft	97%
Lower In	0 ft	0.0%	448,020 ft	91%
Backfill	0 ft	0.0%	446,700 ft	91%
Rough Clean-up	58,128 ft	11.9%	360,321 ft	73%

Belfield Lateral Construction

Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Clear & Grade	0 ft	0%	17,684 ft	100%
Stringing	0 ft	0%	19,296 ft	100%
Bending	0 ft	0%	9,006 ft	100%
Welding	0 ft	0%	19,296 ft	100%
Lower In	0 ft	0%	19,296 ft	100%
Backfill	0 ft	0%	19,296 ft	100%
Rough Clean-up	0 ft	0%	19,296 ft	100%

Project Site Safety

Discussing effect of wet areas on right of way. Continue conducting daily JSAs.

Signatory	Date
Darren Snow	7/22/13