



North Dakota Gathering System

Weekly Construction Progress Report

Case #: PU-10-218

Project: BakkenLink Pipeline

Week Ending: July 29, 2013

Title	Name	Company	Office Phone	Cell Phone
Project Director	Darren Snow	BakkenLink	701-751-3401	701-204-1619
Mainline Contractor	Torsten Leines	Alpha Oil & Gas	701-842-2855	612-916-8417
Chief Inspector	Paul Gibbons	PCS		318-613-8522

Brief Description of Week's Activities

Grading, stringing and bending, and welding are nearing the end of the line. Crews continue to trench, lower-in and backfill between WCRP and Dry Creek. Above ground facilities continue to be painted. Clean-up continues as well as seeding.

Brief Description of Next Week's Activities

Complete the clearing, stringing and bending of pipe. Continue on clean-up and seeding activities. Continue painting above ground appurtenances and piping.

Mainline Construction

Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Fences and Utility Location	0 ft	0.0%	490,406 ft	100%
Clear & Grade	0 ft	0.0%	487,169 ft	99%
Stringing	420 ft	0.1%	486,749 ft	99%
Bending	0 ft	0.0%	486,950 ft	99%
Welding	9,543 ft	1.9%	476,900 ft	97%
Lower In	16,380 ft	3.3%	448,020 ft	91%
Backfill	9,667 ft	2.0%	446,700 ft	91%
Rough Clean-up	16,202 ft	3.3%	360,321 ft	73%

Belfield Lateral Construction

Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Clear & Grade	0 ft	0%	17,684 ft	100%
Stringing	0 ft	0%	19,296 ft	100%
Bending	0 ft	0%	9,006 ft	100%
Welding	0 ft	0%	19,296 ft	100%
Lower In	0 ft	0%	19,296 ft	100%
Backfill	0 ft	0%	19,296 ft	100%
Rough Clean-up	0 ft	0%	19,296 lf	100%

Project Site Safety

Discussing staying focused on tasks at hand. Continue conducting daily JSAs.

Signatory	Date
Darren Snow	7/29/13