



North Dakota Gathering System

## Weekly Construction Progress Report

Case #: PU-10-218

Project: BakkenLink Pipeline

Week Ending: August 5, 2013

Title	Name	Company	Office Phone	Cell Phone
Project Director	Darren Snow	BakkenLink	701-751-3401	701-204-1619
Mainline Contractor	Torsten Leines	Alpha Oil & Gas	701-842-2855	612-916-8417
Chief Inspector	Paul Gibbons	PCS		318-613-8522

### Brief Description of Week's Activities

Grading, stringing, bending, and welding have been completed, trenching continues as well as lowering in and cleanup. Painting of the above ground facilities continued as did the cleanup and seeding.

### Brief Description of Next Week's Activities

Civil work to continue for switch rack at MLV 4. Continue clean-up and punch list activities south of WC RP. Continue work to paint above ground appurtenances and piping. Complete remaining bores.

### Mainline Construction

Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Fences and Utility Location	0 ft	0.0%	490,409 ft	100%
Clear & Grade	3,240 ft	0.7%	490,409 ft	100%
Stringing	3,200 ft	0.6%	490,369 ft	99%
Bending	3,240 ft	0.7%	490,190 ft	99%
Welding	3,500 ft	0.7%	489,943 ft	99%
Lower In	12,660 ft	2.6%	477,060 ft	97%
Backfill	20,693 ft	4.2%	477,060 ft	97%
Rough Clean-up	14,786 ft	3.0%	391,309 ft	79%

### Belfield Lateral Construction

Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Clear & Grade	0 ft	0%	17,684 ft	100%
Stringing	0 ft	0%	19,296 ft	100%
Bending	0 ft	0%	9,006 ft	100%
Welding	0 ft	0%	19,296 ft	100%
Lower In	0 ft	0%	19,296 ft	100%
Backfill	0 ft	0%	19,296 ft	100%
Rough Clean-up	0 ft	0%	19,296 lf	100%

### Project Site Safety

Discussing effect of rain, mud and high winds on ROW. Continue conducting daily JSAs.

Signatory	Date
Darren Snow	8/5/13