



North Dakota Gathering System

## Weekly Construction Progress Report

Case #: PU-10-218

Project: BakkenLink Pipeline

Week Ending: August 11, 2013

Title	Name	Company	Office Phone	Cell Phone
Project Director	Darren Snow	BakkenLink	701-751-3401	701-204-1619
Mainline Contractor	Torsten Leines	Alpha Oil & Gas	701-842-2855	612-916-8417
Chief Inspector	Paul Gibbons	PCS		318-613-8522

### Brief Description of Week's Activities

12" Mainline mechanically complete from WC RP to Dry Creek Terminal. Ran cleaning pigs. Painting of above ground facilities continued. Cathodic Protection system between Watford City and Fryburg energized.

### Brief Description of Next Week's Activities

Continue work to paint above ground appurtenances and piping. Hydrotest section between Watford City Receipt Point and Dry Creek Terminal. Run caliper pig run.

### Mainline Construction

Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Fences and Utility Location	2,288 ft	0.5%	492,697 ft	100%
Clear & Grade	2,288 ft	0.5%	492,697 ft	100%
Stringing	2,328 ft	0.5%	492,697 ft	100%
Bending	2,507 ft	0.5%	492,697 ft	100%
Welding	2,754 ft	0.6%	492,697 ft	100%
Lower In	15,637 ft	3.2%	492,697 ft	100%
Backfill	15,637 ft	3.2%	492,697 ft	100%
Rough Clean-up	17,511 ft	3.5%	408,820 ft	83%

### Belfield Lateral Construction

Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Clear & Grade	0 ft	0%	17,684 ft	100%
Stringing	0 ft	0%	19,296 ft	100%
Bending	0 ft	0%	9,006 ft	100%
Welding	0 ft	0%	19,296 ft	100%
Lower In	0 ft	0%	19,296 ft	100%
Backfill	0 ft	0%	19,296 ft	100%
Rough Clean-up	0 ft	0%	19,296 lf	100%

### Project Site Safety

Discuss working safely to finish project. Ensure proper team communication during pressurization of pipeline.

Signatory	Date
Darren Snow	8/11/13