



North Dakota Gathering System

## Weekly Construction Progress Report

Case #: PU-10-218

Project: BakkenLink Pipeline

Week Ending: August 19, 2013

Title	Name	Company	Office Phone	Cell Phone
Project Director	Darren Snow	BakkenLink	701-751-3401	701-204-1619
Mainline Contractor	Torsten Leines	Alpha Oil & Gas	701-842-2855	612-916-8417
Chief Inspector	Paul Gibbons	PCS		318-613-8522
<b>Brief Description of Week's Activities</b>				
Hydrotest completed for 12" mainline between Dry Creek and Watford Receipt Point. Caliper smart pig run was completed with no anomalies. Clean up activities continue.				
<b>Brief Description of Next Week's Activities</b>				
Continue on clean up activities and prepare to fill line.				
<b>Mainline Construction</b>				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Fences and Utility Location	2,288 ft	0.5%	494,303 ft	100%
Clear & Grade	2,288 ft	0.5%	494,303 ft	100%
Stringing	2,328 ft	0.5%	494,303 ft	100%
Bending	2,507 ft	0.5%	494,303 ft	100%
Welding	2,754 ft	0.6%	494,303 ft	100%
Lower In	15,637 ft	3.2%	494,303 ft	100%
Backfill	15,637 ft	3.2%	494,303 ft	100%
Rough Clean-up	17,511 ft	3.5%	438,017 ft	89%
<b>Belfield Lateral Construction</b>				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Clear & Grade	0 ft	0%	17,684 ft	100%
Stringing	0 ft	0%	19,296 ft	100%
Bending	0 ft	0%	9,006 ft	100%
Welding	0 ft	0%	19,296 ft	100%
Lower In	0 ft	0%	19,296 ft	100%
Backfill	0 ft	0%	19,296 ft	100%
Rough Clean-up	0 ft	0%	19,296 lf	100%
<b>Project Site Safety</b>				
Discussing staying focused and finishing job safely. Continue conducting daily JSAs.				
<b>Signatory</b>			<b>Date</b>	
Darren Snow			8/19/13	