



North Dakota Gathering System

## Weekly Construction Progress Report

Case #: PU-10-218

Project: BakkenLink Pipeline

Week Ending: August 26, 2013

Title	Name	Company	Office Phone	Cell Phone
Project Director	Darren Snow	BakkenLink	701-751-3401	701-204-1619
Mainline Contractor	Torsten Leines	Alpha Oil & Gas	701-842-2855	612-916-8417
Chief Inspector	Paul Gibbons	PCS		318-613-8522

### Brief Description of Week's Activities

Mainline construction complete from Fryburg to DCT. Rough cleanup completed to DCT. Seeding continued.

### Brief Description of Next Week's Activities

Seeding to continue and finalization of commissioning plan for portion from Dry Creek Terminal to Watford City RP.

### Mainline Construction

Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Fences and Utility Location	0 ft	0%	494,303 ft	100%
Clear & Grade	0 ft	0%	494,303 ft	100%
Stringing	0 ft	0%	494,303 ft	100%
Bending	0 ft	0%	494,303 ft	100%
Welding	0 ft	0%	494,303 ft	100%
Lower In	0 ft	0%	494,303 ft	100%
Backfill	0 ft	0%	494,303 ft	100%
Rough Clean-up	26,928 ft	5.4%	494,303 ft	100%

### Belfield Lateral Construction

Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Clear & Grade	0 ft	0%	17,684 ft	100%
Stringing	0 ft	0%	19,296 ft	100%
Bending	0 ft	0%	9,006 ft	100%
Welding	0 ft	0%	19,296 ft	100%
Lower In	0 ft	0%	19,296 ft	100%
Backfill	0 ft	0%	19,296 ft	100%
Rough Clean-up	0 ft	0%	19,296 ft	100%

### Project Site Safety

Discussing effect of slowing down and focusing on task at hand. Continue conducting daily JSAs.

Signatory	Date
Darren Snow	8/25/13