



North Dakota Gathering System

Weekly Construction Progress Report

Case #: PU-10-218

Project: BakkenLink Pipeline

Week Ending: September 9, 2013

Title	Name	Company	Office Phone	Cell Phone
Project Director	Darren Snow	BakkenLink	701-751-3401	701-204-1619
Mainline Contractor	Torsten Leines	Alpha Oil & Gas	701-842-2855	612-916-8417
Chief Inspector	Paul Gibbons	PCS		318-613-8522

Brief Description of Week's Activities

Mainline Construction has been completed from Fryburg to DCT. Work continues to finalize fencing at mainline valves. Clean up and seeding activities continued.

Brief Description of Next Week's Activities

Prepare to fill line between Watford City site and the Dry Creek Terminal (Arrow Midstream) site.

Mainline Construction

Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Fences and Utility Location	0 ft	0%	494,303 ft	100%
Clear & Grade	0 ft	0%	494,303 ft	100%
Stringing	0 ft	0%	494,303 ft	100%
Bending	0 ft	0%	494,303 ft	100%
Welding	0 ft	0%	494,303 ft	100%
Lower In	0 ft	0%	494,303 ft	100%
Backfill	0 ft	0%	494,303 ft	100%
Rough Clean-up	0 ft	0%	494,303 ft	100%

Belfield Lateral Construction

Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Clear & Grade	0 ft	0%	17,684 ft	100%
Stringing	0 ft	0%	19,296 ft	100%
Bending	0 ft	0%	9,006 ft	100%
Welding	0 ft	0%	19,296 ft	100%
Lower In	0 ft	0%	19,296 ft	100%
Backfill	0 ft	0%	19,296 ft	100%
Rough Clean-up	0 ft	0%	19,296 lf	100%

Project Site Safety

Discussing continued focus on safety and commissioning plan for filling the pipeline

Signatory	Date
Darren Snow	9/8/13