



North Dakota Gathering System

Weekly Construction Progress Report

Case #: PU-10-218

Project: BakkenLink Pipeline

Week Ending: September 16, 2013

Title	Name	Company	Office Phone	Cell Phone
Project Director	Darren Snow	BakkenLink	701-751-3401	701-204-1619
Mainline Contractor	Torsten Leines	Alpha Oil & Gas	701-842-2855	612-916-8417
Chief Inspector	Paul Gibbons	PCS		318-613-8522

Brief Description of Week's Activities

Mainline commissioning is completed. Finishing up final cleanup.

Brief Description of Next Week's Activities

Final cleanup to continue. Working on tree/shrub replacement planting.

Mainline Construction

Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Fences and Utility Location	0 ft	0%	494,303 ft	100%
Clear & Grade	0 ft	0%	494,303 ft	100%
Stringing	0 ft	0%	494,303 ft	100%
Bending	0 ft	0%	494,303 ft	100%
Welding	0 ft	0%	494,303 ft	100%
Lower In	0 ft	0%	494,303 ft	100%
Backfill	0 ft	0%	494,303 ft	100%
Rough Clean-up	0 ft	0%	494,303 ft	100%

Belfield Lateral Construction

Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Clear & Grade	0 ft	0%	17,684 ft	100%
Stringing	0 ft	0%	19,296 ft	100%
Bending	0 ft	0%	9,006 ft	100%
Welding	0 ft	0%	19,296 ft	100%
Lower In	0 ft	0%	19,296 ft	100%
Backfill	0 ft	0%	19,296 ft	100%
Rough Clean-up	0 ft	0%	19,296 lf	100%

Project Site Safety

Continue conducting daily JSAs. Ensure proper team communication during pressurization of pipeline.

Signatory	Date
Darren Snow	9/16/13

Montana-Dakota Utilities Company
R.M. Heskett Station Unit 3
Project No. 11-0274-04



115kV piers concrete placement (looking NW)



Service Building roof sheeting installation (looking SE)

Montana-Dakota Utilities Company
R.M. Heskett Station Unit 3
Project No. 11-0274-04



GSU transformer installation (looking S)



Duct bank concrete installation (looking N)