



North Dakota Gathering System

### Weekly Construction Progress Report

Case #:PU-10-218

Project: BakkenLink Pipeline

Week Ending: September 22, 2013

Title	Name	Company	Office Phone	Cell Phone
Project Director	Darren Snow	BakkenLink	701-751-3401	701-204-1619
Mainline Contractor	Torsten Leines	Alpha Oil & Gas	701-842-2855	612-916-8417
Chief Inspector	Paul Gibbons	PCS		318-613-8522
<b>Brief Description of Week's Activities</b>				
Mainline construction and commissioning is completed. Working on final cleanup.				
<b>Brief Description of Next Week's Activities</b>				
Final cleanup to continue. Working on tree/shrub replacement planting.				
<b>Mainline Construction</b>				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Rough Clean-up	0 ft	0%	494,303 ft	100%
Final Clean-up				90%
Re-Seeding				40%
<b>Belfield Lateral Construction</b>				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Rough Clean-up	0 ft	0%	19,296 lf	100%
Final Clean-up			19,296 ft	100%
Re-Seeding				75%
<b>Project Site Safety</b>				
Continue conducting daily JSAs when working in the field.				
<b>Signatory</b>			<b>Date</b>	
Darren Snow			9/23/13	