



North Dakota Gathering System

Weekly Construction Progress Report

Case #:PU-10-218

Project: BakkenLink Pipeline

Week Ending: September 29, 2013

Title	Name	Company	Office Phone	Cell Phone
Project Director	Darren Snow	BakkenLink	701-751-3401	701-204-1619
Mainline Contractor	Torsten Leines	Alpha Oil & Gas	701-842-2855	612-916-8417
Chief Inspector	Paul Gibbons	PCS		318-613-8522

Brief Description of Week's Activities

Cleanup work continued on the Dunn pipe yard. Work on the tree/shrub mitigation plan was underway.

Brief Description of Next Week's Activities

Final cleanup to continue. Working on tree/shrub replacement planting.

Mainline Construction

Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Rough Clean-up	0 ft	0%	494,303 ft	100%
Final Clean-up				90%
Re-Seeding				40%

Belfield Lateral Construction

Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Rough Clean-up	0 ft	0%	19,296 lf	100%
Final Clean-up			19,296 ft	100%
Re-Seeding				75%

Project Site Safety

Continue conducting daily JSAs when working in the field.

Signatory	Date
Darren Snow	9/30/13