



North Dakota Gathering System

Weekly Construction Progress Report

Case #: PU-10-218

Project: BakkenLink Pipeline

Week Ending: October 6, 2013

Title	Name	Company	Office Phone	Cell Phone
Project Director	Darren Snow	BakkenLink	701-751-3401	701-204-1619
Mainline Contractor	Torsten Leines	Alpha Oil & Gas	701-842-2855	612-916-8417
Chief Inspector	Paul Gibbons	PCS		318-613-8522
Brief Description of Week's Activities				
Reseeding work was underway along with some final cleanup. Work on the tree/shrub mitigation plan continues.				
Brief Description of Next Week's Activities				
Final cleanup to continue. Working on tree/shrub replacement planting. Reseeding to continue.				
Mainline Construction				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Rough Clean-up	0 ft	0%	494,303 ft	100%
Final Clean-up		5%		95%
Re-Seeding		20%		45%
Belfield Lateral Construction				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Rough Clean-up	0 ft	0%	19,296 lf	100%
Final Clean-up			19,296 ft	100%
Re-Seeding				75%
Project Site Safety				
Continue conducting daily JSAs when working in the field.				
Signatory			Date	
Darren Snow			10/6/13	