



North Dakota Gathering System

Weekly Construction Progress Report

Case #: PU-10-218

Project: BakkenLink Pipeline

Week Ending: October 20, 2013

Title	Name	Company	Office Phone	Cell Phone
Project Director	Darren Snow	BakkenLink	701-751-3401	701-204-1619
Mainline Contractor	Torsten Leines	Alpha Oil & Gas	701-842-2855	612-916-8417
Environmental Inspector	Belinda Sonnamaker	Aspen Environmental		
Brief Description of Week's Activities				
Not much work completed due to numerous rain events during the week. ROW was surveyed to monitor stormwater controls.				
Brief Description of Next Week's Activities				
Final cleanup to continue. Working on tree/shrub replacement plan with consultant and consultations with the NRCS about tree/shrub mitigation plan.				
Mainline Construction				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Rough Clean-up	0 ft	0%	494,303 ft	100%
Final Clean-up		0%		95%
Re-Seeding		0%		55%
Belfield Lateral Construction				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Rough Clean-up	0 ft	0%	19,296 lf	100%
Final Clean-up			19,296 ft	100%
Re-Seeding				90%
Project Site Safety				
Continue conducting daily JSAs when working in the field.				
Signatory			Date	
Darren Snow			10/20/13	